KARIN KOMERC MD DOO
Br. 01/2400 20332
Dana 21-06-2024.
Novi Sad

KARIN KOMERC MD D.O.O
Novosadski put 128, 21000 Novi Sad, Srbija
+381 21 823 800 | office@karinmd.com
PIB>103726184 | MB>20009233

	Naziv	Adresa	PIB	Matični broj	Tekući račun	Banka
zvođač:	Karin Komerc MD doo	Novosadski put 128, Novi Sad	103726184	20009233	325-9500700187404-98	OTP BANKA SRBIJA AD NOVI SAD
Naručilac:	SHANDONG LUQIAO GROUP CO. LTD OGRANAK NOVI BEOGRAD	Trg prijateljstva Srbije i Kine br.4, Novi Beograd	112302292	29508739	385-0202050005095-64	BANK OF CHINA SRBIJA AD BEOGRAD - NOVI BEOGRAD

SPECIFIKACIJA IZVEDENIH RADOVA prilog

23. Privremena situacija 991-795-2024

a radove izvedene po ugovoru (predmet ugovora):

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz Kelebija)

snovni ugovor: Naš broj: 01/220002231 od 03.02.2022 Br. Naručioca: 2022-ERGS-XSTL-ZY-002 od 03.02.2022

	OSNOVICA (USD)	PDV (20%)	UKUPNO (USD)
kupno ugovoreni radovi (USD):	**91.506.768,95 USD**	**0,00**	**91.506.768,95 USD**
zvedeno ukupno:	**75.553.395,24 USD**	0,00 USD	**75.553.395,24 USD**
zvedeno u prethodnim:	73.117.854,39 USD	0,00 USD	73.117.854,39 USD
zvedeno u ovoj:	2.435.540,85 USD	0,00 USD	2.435.540,85 USD
zvedeno ukupno po stopi 0%:	**75.553.395,24 USD**	0,00 USD	**75.553.395,24 USD**
zvedeno u prethodnim po stopi 0%:	73.117.854,39 USD	0,00 USD	73.117.854,39 USD
zvedeno u ovoj po stopi 0%:	2.435.540,85 USD	0,00 USD	2.435.540,85 USD
kupno opravdan avans:	18.301.353,80 USD	0,00 USD	18.301.353,80 USD
pravdani avans po preth. situacijama:	18.301.353,80 USD	0,00 USD	18.301.353,80 USD
pravdani avans po ovoj situaciji:	0,00 USD	0,00 USD	0,00 USD
ADRZAVANJE po svim -5,00%	3.777.669,76 USD	0,00 USD	3.777.669,76 USD
ADRZAVANJE po prethodnim -5,00%	3.655.892,72 USD	0,00 USD	3.655.892,72 USD
ADRZAVANJE po ovoj -5,00%	121.777,04 USD	0,00 USD	121.777,04 USD
KUPNO ZA PLAĆANJE po ovoj specifikaciji (Obračun po srednjem ursu na dan prometa)	2.313.763,81 USD	0,00 USD	2.313.763,81 USD
plaćen avans (na dan 24.05.2022. godine po srednjem kursu NBS 1 SD = 102,9623 RSD od dana 17.01.2022. godine):	2.745.203,07 USD	0,00 USD	2.745.203,07 USD
plaćen avans (na dan 24.05.2022. godine po srednjem kursu NBS 1 SD = 104,5418 RSD od dana 24.02.2022. godine):	6.405.473,83 USD	0,00 USD	6.405.473,83 USD
plaćen avans (na dan 16.06.2022. godine po srednjem kursu NBS 1 SD = 104,5418 RSD od dana 24.02.2022. godine):	750.355,50 USD	0,00 USD	750.355,50 USD
laćen avans (na dan 16.06.2022. godine po srednjem kursu NBS 1 D = 110,1542 RSD od dana 24.05.2022. godine):	8.400.321,40 USD	0,00 USD	8.400.321,40 USD

Ukupno uplaćeni avans:	18.301.353,80 USD	0,00 USD	18.301.353,80 USD
Preostali avans za sledeće situacije:	0,00 USD	0,00 USD	0,00 USD

gineer / Inženjer:

bcontractor's Engineer:
ženjer Podizvođača:

r Subcontractors:
a Podizvođača:

Engineer / Inženjer:

Contractor's Engineer, Supervisor:

Inženjer izvođača radova, Nadzorni organ:

Approved by Contractor
Odobreno od strane Izvođača:

2024.06.25

Date:
Datum:

2024.06.25

pomena: *Ovaj dokument ne predstavlja račun u smislu Zakona o PDV-u*

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz -Kelebija-

1. Architectural works / Arhitektonski radovi

AJ 1	Architectural design of reconstruction and rehabilitation of the facade of station building, including landscaping, in Naumovićevo railway station / Projekat arhitekture rekonstrukcije i sanacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Naumovićevo Structure works - Including demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation / Radovi na konstrukcijama - Uključujući rušenje, zemljane radove, beton i armirani beton, zidarske radove, drvene konstrukcije, izolaciju	komplet	111.988,00	1,00	111.988,00	0,03	3.359,64	0,86	96.309,68	
AJ 2	Architectural design of reconstruction and rehabilitation of the facade of station building, including landscaping, in Naumovićevo railway station / Projekat arhitekture rekonstrukcije i sanacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Naumovićevo Decoration works - Including aluminum, steel works, tinsmith, ceramic, flooring and other decoration / Dekoraterski radovi - Uključujući aluminijumske, čelične, limarske, keramičarske, podopolagačke i ostale dekoraterske radove	komplet	39.245,00	1,00	39.245,00	0,30	11.773,50	0,64	25.116,80	
AL 1	Architectural design of subway and canopy in Naumovićevo railway station / Projekat arhitekture pothodnika i nadstrešnice u železničkoj stanici Naumovićevo Decoration works - Including aluminum, steel works, tinsmith, ceramic, flooring and other decoration / Dekoraterski radovi -Uključujući aluminijumske, čelične, limarske, keramičarske, podopolagačke i ostale dekoraterske radove	komplet	86.764,00	1,00	86.764,00	0,00	0,00	0,00	0,00	
AM 1	Architectural design of reconstruction and adaptation of the station building, including landscaping in Subotica railway station / Projekat rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Subotica putnička Structure works -Including demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation / Radovi na konstrukcijama - Uključujući rušenje, zemljane radove, beton i armirani beton, zidarske radove, drvene konstrukcije, izolaciju	komplet	1.745.045,00	1,00	1.745.045,00	0,00	0,00	0,73	1.273.882,85	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AM 2	Architectural design of reconstruction and adaptation of the station building, including landscaping in Subotica railway station / Projekat rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Subotica putnička Decoration works -Including aluminum, steel works, tinsmith, ceramic, flooring and other decoration / Dekoraterski radovi - Uključujući aluminijumske, čelične, limarske, keramičarske, podopolagačke i ostale dekoraterske radove	komplet	1.780.658,00	1,00	1.780.658,00	0,02	35.613,16	0,72	1.282.073,76	
AM 3	Architectural design of reconstruction and adaptation of the station building, including landscaping in Subotica railway station / Projekat rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Subotica putnička Reparation and upgrading of canopy with platform No.1 / Rekonstrukcija i dogradnja nadstrešnice prvog perona	komplet	245.797,00	1,00	245.797,00	0,00	0,00	0,09	22.121,73	
AM 4	Architectural design of reconstruction and adaptation of the station building, including landscaping in Subotica railway station / Projekat rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Subotica putnička Landscaping works 1 - Square in front the railway station, traffic and ped?strain surfaces, landscaping, urban equipment / Spoljno uređenje 1 - Trg ispred železničke stanice, saobraćajne i pešačke površine, uređenje zelenila, urbana oprema	komplet	509.047,00	1,00	509.047,00	0,00	0,00	0,00	0,00	
AM 5	Architectural design of reconstruction and adaptation of the station building, including landscaping in Subotica railway station / Projekat rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Subotica putnička Landscaping works 2 - Connecting of square in front the railway station with corridor under the platforms / Spoljno uređenje 2 - Povezivanje trga ispred železničke stanice sa prolazom ispod perona	komplet	124.754,00	1,00	124.754,00	0,00	0,00	0,00	0,00	
AM 6	Architectural design of reconstruction and adaptation of the station building, including landscaping in Subotica railway station / Projekat rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Subotica putnička Landscaping works 3 - Connecting of station building and existing office facilities with the platform No.1 / Spoljno uređenje 3 - Povezivanje stanične zgrade i postojećih službenih objekata sa prvim peronom	komplet	220.105,00	1,00	220.105,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AO 1	Architectural design of subway and canopy in Subotica passenger railway station / Projekat arhitekture pothodnika i nadstrešnice u železničkoj stanici Subotica putnička Decoration works - Including aluminum, steel works, tinsmith, ceramic, flooring and other decoration / Dekoraterski radovi - Uključujući aluminijumske, čelične, limarske, keramičarske, podopolagačke i ostale dekoraterske radove	komplet	151.017,00	1,00	151.017,00	0,49	73.998,33	0,49	73.998,33	
AR 1	Architectural design of building for electrical engineering operations - OCL section Subotica / Projekat arhitekture zgrade ETP deonice Kontaktne Mreže u Subotici Structure works - Including demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation / Radovi na konstrukcijama - Uključujući rušenje, zemljane radove, beton i armirani beton, zidarske radove, drvene konstrukcije, izolaciju	komplet	400.976,00	1,00	400.976,00	0,00	0,00	0,75	300.732,00	
AR 2	Architectural design of building for electrical engineering operations - OCL section Subotica / Projekat arhitekture zgrade ETP deonice Kontaktne Mreže u Subotici Decoration works - Including aluminum, steel works, tinsmith, ceramic, flooring and other decoration / Dekoraterski radovi - Uključujući aluminijumske, čelične, limarske, keramičarske, podopolagačke i ostale dekoraterske radove	komplet	393.128,00	1,00	393.128,00	0,00	0,00	0,25	98.282,00	
AS 1	Architectural design of service building of Serbia Cargo, Ministry of Interior, Inspection and Customs authorities, including landscaping in Subotica freight railway station / Projekat arhitekture službene zgrade za Srbija Kargo, Infrastrukturu železnice Srbije, Carinu, MUP i Inspekcije sa spoljnim uređenjem u železničkoj stanici Subotica teretna Structure works - Including demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation / Radovi na konstrukcijama - Uključujući rušenje, zemljane radove, beton i armirani beton, zidarske radove, drvene konstrukcije, izolaciju	komplet	301.816,00	1,00	301.816,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AS 2	Architectural design of service building of Serbia Cargo, Ministry of Interior, Inspection and Customs authorities, including landscaping in Subotica freight railway station / Projekat arhitekture službene zgrade za Srbija Kargo, Infrastrukturu železnice Srbije, Carinu, MUP i Inspekcije sa spoljnim uređenjem u železničkoj stanici Subotica teretna Decoration works - Including aluminum, steel works, tinsmith, ceramic, flooring and other decoration / Dekoraterski radovi - Uključujući aluminijumske, čelične, limarske, keramičarske, podopolagačke i ostale dekoraterske radove	komplet	105.769,00	1,00	105.769,00	0,00	0,00	0,00	0,00	
AT 1	Architectural design of service subway and canopy in Subotica freight railway station / Projekat arhitekture službenog pothodnika i nadstrešnice u železničkoj stanici Subotica teretna Decoration works - Including aluminum, steel works, tinsmith, ceramic, flooring and other decoration / Dekoraterski radovi - Uključujući aluminijumske, čelične, limarske, keramičarske, podopolagačke i ostale dekoraterske radove	komplet	98.463,00	1,00	98.463,00	0,00	0,00	0,00	0,00	
	Architectural works / Arhitektonski radovi - ukupno				**6.314.572,00**		**124.744,63**		**3.172.517,15**	

2. Substructure works / Radovi na donjem stroju

S 1	Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64) Preliminary works - Including clearing of site, cutting tree, removal fences and demolition of existing facilities / Pripremni radovi - Uključujući čišćenje terena, seču drveća, uklanjanje ograda i rušenje postojećih objekata	komplet	43.767,00	1,00	43.767,00	0,00	0,00	1,00	43.767,00	
S 2	Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64) Removal ballast / Uklanjanje zastora	komplet	86.670,00	1,00	86.670,00	0,00	0,00	1,00	86.670,00	
S 3	Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64) Foundation Treatment - Topsoil stripping, mechanized tamping of foundation soil / Obrada temeljnog tla - Skidanje humusa, mehaničko zbijanje temeljnog tla	komplet	333.307,00	2,00	666.614,00	0,00	0,00	2,00	666.614,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
S 4	Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64) Excavation / Iskopavanja	komplet	331.560,00	2,00	663.120,00	0,00	0,00	2,00	663.120,00	
S 5	Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64) Embankment / Nasip	komplet	1.941.286,00	2,00	3.882.572,00	0,00	0,00	2,00	3.882.572,00	
S 6	Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64) Subgrade / Planum pruge	komplet	199.220,00	2,00	398.440,00	0,00	0,00	2,00	398.440,00	
S 7	Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64) Geocomposite / Geokompozit	komplet	224.495,00	2,00	448.990,00	0,00	0,00	2,00	448.990,00	
S 8	Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64) Improvement layer / Sloj ojačanja tla	komplet	692.537,00	2,00	1.385.074,00	0,00	0,00	2,00	1.385.074,00	
S 9	Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64) Transition layer / Prelazni sloj	komplet	479.325,00	2,00	958.650,00	0,00	0,00	2,00	958.650,00	
S 10	Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64) Protection layer / Zaštitni sloj	komplet	488.554,00	2,00	977.108,00	0,00	0,00	2,00	977.108,00	
S 11	Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64) Slope topsoling / Humuziranje kosina	komplet	10.131,00	1,00	10.131,00	0,00	0,00	1,00	10.131,00	
S 12	Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64) Dewatering / Odvođenje vode	komplet	72.479,00	2,00	144.958,00	0,00	0,00	2,00	144.958,00	
S 13	Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64) Fence / Ograda	komplet	83.952,00	2,00	167.904,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
S 14	Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64) Service road / Servisni put	komplet	142.145,00	1,00	142.145,00	0,00	0,00	1,00	142.145,00	
T 1	Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96) Preliminary works - Including clearing of site, cutting tree, removal fences and demolition of existing facilities / Pripremni radovi - Uključujući čišćenje terena, seču drveća, uklanjanje ograda i rušenje postojećih objekata	komplet	17.072,00	1,00	17.072,00	0,00	0,00	1,00	17.072,00	
T 2	Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96) Removal ballast / Uklanjanje zastora	komplet	46.195,00	2,00	92.390,00	0,00	0,00	2,00	92.390,00	
T 3	Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96) Foundation Treatment - Topsoil stripping, mechanized tamping of foundation soil / Obrada temeljnog tla - Skidanje humusa, mehaničko zbijanje temeljnog tla	komplet	76.480,00	2,00	152.960,00	0,00	0,00	2,00	152.960,00	
T 4	Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96) Excavation / Iskopavanja	komplet	194.477,00	2,00	388.954,00	0,00	0,00	2,00	388.954,00	
T 5	Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96) Embankment / Nasip	komplet	348.797,00	2,00	697.594,00	0,00	0,00	2,00	697.594,00	
T 6	Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96) Subgrade / Planum pruge	komplet	67.513,00	2,00	135.026,00	0,00	0,00	2,00	135.026,00	
T 7	Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96) Geocomposite / Geokompozit	komplet	74.644,00	2,00	149.288,00	0,00	0,00	2,00	149.288,00	
T 7-a	Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96) Improvement layer / Sloj ojačanja tla	komplet	212.365,00	2,00	424.730,00	0,00	0,00	2,00	424.730,00	
T 9	Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96) Transition layer / Prelazni sloj	komplet	161.967,00	2,00	323.934,00	0,00	0,00	2,00	323.934,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
T 10	Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96) Protection layer / Zaštitni sloj	komplet	182.707,00	2,00	365.414,00	0,00	0,00	2,00	365.414,00	
T 11	Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96) Slope topsoling / Humuziranje kosina	komplet	3.470,00	1,00	3.470,00	0,20	694,00	1,00	3.470,00	
T 12	Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96) Dewatering / Odvođenje vode	komplet	66.459,00	2,00	132.918,00	0,00	0,00	2,00	132.918,00	
T 13	Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96) Fence / Ograda	komplet	24.795,00	1,00	24.795,00	0,00	0,00	0,00	0,00	
T 13-a	Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96) Service road / Servisni put	komplet	75.293,00	1,00	75.293,00	0,50	37.646,50	0,50	37.646,50	
U 1	Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84) Preliminary works - Including clearing of site, cutting tree, removal fences and demolition of existing facilities / Pripremni radovi - Uključujući čišćenje terena, seču drveća, uklanjanje ograda i rušenje postojećih objekata	komplet	127.169,00	1,00	127.169,00	0,00	0,00	1,00	127.169,00	
U 2	Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84) Removal ballast / Uklanjanje zastora	komplet	17.114,00	1,00	17.114,00	0,00	0,00	1,00	17.114,00	
U 3	Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84) Foundation Treatment - Topsoil stripping, mechanized tamping of foundation soil / Obrada temeljnog tla - Skidanje humusa, mehaničko zbijanje temeljnog tla	komplet	210.031,00	2,00	420.062,00	0,00	0,00	2,00	420.062,00	
U 4	Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84) Excavation / Iskopavanja	komplet	149.005,00	2,00	298.010,00	0,00	0,00	2,00	298.010,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
U 5	Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84) Embankment / Nasip	komplet	1.387.116,00	2,00	2.774.232,00	0,00	0,00	2,00	2.774.232,00	
U 6	Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84) Subgrade / Planum pruge	komplet	169.186,00	2,00	338.372,00	0,00	0,00	2,00	338.372,00	
U 7	Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84) Geocomposite / Geokompozit	komplet	87.971,00	2,00	175.942,00	0,00	0,00	2,00	175.942,00	
U 7-a	Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84) Improvement layer / Sloj ojačanja tla	komplet	892.951,00	2,00	1.785.902,00	0,00	0,00	2,00	1.785.902,00	
U 8	Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84) Transition layer / Prelazni sloj	komplet	404.665,00	2,00	809.330,00	0,00	0,00	2,00	809.330,00	
U 9	Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84) Protection layer	komplet	430.524,00	2,00	861.048,00	0,03	12.915,72	1,98	852.437,52	
U 10	Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84) Slope topsoling / Humuziranje kosina	komplet	22.486,00	1,00	22.486,00	0,05	1.124,30	0,95	21.361,70	
U 11	Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84) Dewatering / Odvođenje vode	komplet	103.205,00	2,00	206.410,00	0,30	30.961,50	1,90	196.089,50	
U 12	Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84) Fence / Ograda	komplet	40.919,00	2,00	81.838,00	0,00	0,00	0,00	0,00	
U 12-a	Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84) Service road / Servisni put	komplet	17.916,00	1,00	17.916,00	0,50	8.958,00	0,50	8.958,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
V 1	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75) Preliminary works - Including clearing of site, cutting tree, removal fences and demolition of existing facilities / Pripremni radovi - Uključujući čišćenje terena, seču drveća, uklanjanje ograda i rušenje postojećih objekata	komplet	28.521,00	1,00	28.521,00	0,00	0,00	1,00	28.521,00	
V 2	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75) Removal ballast / Uklanjanje zastora	komplet	187.147,00	2,00	374.294,00	0,02	3.742,94	2,00	374.294,00	
V 3	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75) Foundation Treatment - Topsoil stripping, mechanized tamping of foundation soil / Obrada temeljnog tla - Skidanje humusa, mehaničko zbijanje temeljnog tla	komplet	252.237,00	2,00	504.474,00	0,02	5.044,74	2,00	504.474,00	
V 4	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75) Excavation / Iskopavanja	komplet	650.661,00	2,00	1.301.322,00	0,02	13.013,22	2,00	1.301.322,00	
V 5	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75) Embankment / Nasip	komplet	1.041.685,00	2,00	2.083.370,00	0,02	20.833,70	2,00	2.083.370,00	
V 6	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75) Subgrade / Planum pruge	komplet	186.355,00	2,00	372.710,00	0,02	3.727,10	2,00	372.710,00	
V 7	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75) Geocomposite / Geokompozit	komplet	249.926,00	2,00	499.852,00	0,02	4.998,52	2,00	499.852,00	
V 7-a	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75) Improvement layer / Sloj ojačanja tla	komplet	435.695,00	2,00	871.390,00	0,02	8.713,90	2,00	871.390,00	
V 8	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75) Transition layer / Prelazni sloj	komplet	457.260,00	2,00	914.520,00	0,02	9.145,20	2,00	914.520,00	
V 9	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75) Protection layer / Zaštitni sloj	komplet	666.099,00	2,00	1.332.198,00	0,10	66.609,90	1,95	1.298.893,05	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
V 10	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75) Slope topsoling / Humuziranje kosina	komplet	3.220,00	1,00	3.220,00	0,40	1.288,00	0,70	2.254,00	
V 11	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75) Dewatering / Odvođenje vode	komplet	171.234,00	2,00	342.468,00	0,30	51.370,20	1,90	325.344,60	
V 12	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75) Fence / Ograda	komplet	41.023,00	1,00	41.023,00	0,00	0,00	0,00	0,00	
V 13	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75) Retaining wall / Potporni zid	komplet	705.395,00	1,00	705.395,00	0,00	0,00	0,50	352.697,50	
W 1	Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07) Preliminary works - Including clearing of site, cutting tree, removal fences and demolition of existing facilities / Pripremni radovi - Uključujući čišćenje terena, seču drveća, uklanjanje ograda i rušenje postojećih objekata	komplet	56.765,00	1,00	56.765,00	0,00	0,00	1,00	56.765,00	
W 2	Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07) Removal ballast / Uklanjanje zastora	komplet	68.250,00	1,00	68.250,00	0,00	0,00	1,00	68.250,00	
W 3	Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07) Foundation Treatment - Topsoil stripping, mechanized tamping of foundation soil / Obrada temeljnog tla - Skidanje humusa, mehaničko zbijanje temeljnog tla	komplet	94.937,00	2,00	189.874,00	0,00	0,00	2,00	189.874,00	
W 4	Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07) Excavation / Iskopavanja	komplet	129.324,00	2,00	258.648,00	0,00	0,00	2,00	258.648,00	
W 5	Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07) Embankment / Nasip	komplet	1.390.981,00	2,00	2.781.962,00	0,00	0,00	2,00	2.781.962,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
W 6	Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07) Subgrade / Planum pruge	komplet	168.325,00	2,00	336.650,00	0,00	0,00	2,00	336.650,00	
W 7	Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07) Geocomposite / Geokompozit	komplet	99.636,00	2,00	199.272,00	0,00	0,00	2,00	199.272,00	
W 7-a	Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07) Improvement layer / Sloj ojačanja tla	komplet	529.963,00	2,00	1.059.926,00	0,00	0,00	2,00	1.059.926,00	
W 8	Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07) Transition layer / Prelazni sloj	komplet	397.764,00	2,00	795.528,00	0,00	0,00	2,00	795.528,00	
W 9	Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07) Protection layer / Zaštitni sloj	komplet	417.139,00	2,00	834.278,00	0,00	0,00	2,00	834.278,00	
W 10	Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07) Slope topsoling / Humuziranje kosina	komplet	20.973,00	1,00	20.973,00	0,10	2.097,30	0,85	17.827,05	
W 11	Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07) Dewatering / Odvođenje vode	komplet	43.096,00	2,00	86.192,00	0,85	36.631,60	1,80	77.572,80	
W 12	Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07) Fence / Ograda	komplet	48.027,00	2,00	96.054,00	0,00	0,00	0,00	0,00	
W 12-a	Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07) Service road / Servisni put	komplet	111.325,00	1,00	111.325,00	0,00	0,00	0,00	0,00	
AA	Relocation and protection of telecommunications infrastructure / Izmeštanje i zaštita telekomunikacione infrastrukture - deo 2. okna Manholes and telecommunications infrastructure / Šahtovi i telekomunikaciona infrastruktura	komplet	467.043,00	1,00	467.043,00	0,06	28.022,58	0,77	359.623,11	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AB 2	Cable routing for track-side telecommunication cables / Kablovske trase pružnih telekomunikacionih kablova Cable routing for track-side telecommunication cables-works - Incldng procurement and delivery of material, cable route works / Kablovske trase pružnih teelekomunikacionih kablova - radovi - Uključujući nabavku i isporuku materijala, radovi na kablovskoj trasi	komplet	1.307.008,00	1,00	1.307.008,00	0,00	0,00	0,89	1.163.237,12	
	Substructure works / Radovi na donjem stroju - ukupno				**38.940.317,00**		**347.538,92**		**37.683.670,45**	

3. Works of bridge, culvert and underpass / Radovi na nadvožnjaku, propustu i podvožnjaku

Y 1	Overpass bridge at km160+094.84 / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi) Pile of abutment and pier - Located on abutment and pier S1-S6 / Šip obalnog stuba i stuba mosta - Nalazi se na obalnom stubu S1-S6	komplet	3.734,00	48,00	179.232,00	0,00	0,00	48,00	179.232,00	
Y 2	Overpass bridge at km160+094.84 / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi) Pile Cap of abutment and pier - Located on abutment and pier S1-S6 / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta - Nalazi se na obalnom stubu S1-S6	komplet	29.106,00	6,00	174.636,00	0,00	0,00	6,00	174.636,00	
Y 3	Overpass bridge at km160+094.84 / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi) Abutment body - Located on abutment S1,S6 / Telo obalnog stuba - Nalazi se na obalnom stubu S1,S6	komplet	46.755,00	2,00	93.510,00	0,00	0,00	2,00	93.510,00	
Y 4	Overpass bridge at km160+094.84 / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi) Pier shaft - Located on piers S2-S5 / Telo stuba - Nalazi se na stubovima S2-S5	komplet	10.284,00	4,00	41.136,00	0,00	0,00	4,00	41.136,00	
Y 5	Overpass bridge at km160+094.84 / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi) Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	komplet	69.196,00	5,00	345.980,00	0,00	0,00	5,00	345.980,00	
Y 6	Overpass bridge at km160+094.84 / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi) Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	komplet	17.300,00	5,00	86.500,00	0,00	0,00	5,00	86.500,00	
Y 7	Overpass bridge at km160+094.84 / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi) Bridge deck slab / Kolovozna ploča na mostu	komplet	169.371,00	1,00	169.371,00	0,00	0,00	1,00	169.371,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
Y 8	Overpass bridge at km160+094.84 / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi) Waterproofing / Hidroizolacija	komplet	157.539,00	1,00	157.539,00	0,00	0,00	1,00	157.539,00	
Y 9	Overpass bridge at km160+094.84 / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi) Bearings / Ležišta	komplet	5.253,00	1,00	5.253,00	0,00	0,00	1,00	5.253,00	
Y 10	Overpass bridge at km160+094.84 / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi) Expansion joints / Dilatacije	komplet	16.257,00	1,00	16.257,00	0,00	0,00	1,00	16.257,00	
Y 11	Overpass bridge at km160+094.84 / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi) Drainage / Drenaža	komplet	1.690,00	1,00	1.690,00	0,00	0,00	1,00	1.690,00	
Y 12	Overpass bridge at km160+094.84 / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi) Railing and fence of steel mesh / Ograda od čelične mreže	komplet	35.717,00	1,00	35.717,00	0,00	0,00	1,00	35.717,00	
Y 13	Overpass bridge at km160+094.84 / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi) Pavement / Kolovoz	komplet	37.371,00	1,00	37.371,00	0,05	1.868,55	1,00	37.371,00	
Y 14	Overpass bridge at km160+094.84 / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi) All other works of Bridge / Svi ostali radovi na mostu	komplet	122,00	1,00	122,00	0,00	0,00	1,00	122,00	
Z 1	Overpass bridge at km163+566.52 / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi) Pile of abutment and pier - Located on abutment and pier S1-S10 / Šip obalnog stuba i stuba mosta - Nalazi se na obalnom stubu S1-S10	komplet	4.269,00	80,00	341.520,00	0,00	0,00	80,00	341.520,00	
Z 2	Overpass bridge at km163+566.52 / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi) Pile Cap of abutment and pier - Located on abutment and pier S1-S10 / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta - Nalazi se na obalnom stubu S1-S10	komplet	19.532,00	10,00	195.320,00	0,00	0,00	10,00	195.320,00	
Z 3	Overpass bridge at km163+566.52 / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi) Abutment body - Located on abutment S1,S10 / Telo obalnog stuba - Nalazi se na obalnom stubu S1,S10	komplet	41.635,00	2,00	83.270,00	0,00	0,00	2,00	83.270,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
Z 4	Overpass bridge at km163+566.52 / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi) Pier shaft - Located on piers S2-S9 / Telo stuba - Nalazi se na stubovima S2-S9	komplet	10.607,00	8,00	84.856,00	0,00	0,00	8,00	84.856,00	
Z 5	Overpass bridge at km163+566.52 / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi) Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	komplet	51.199,00	9,00	460.791,00	0,00	0,00	9,00	460.791,00	
Z 6	Overpass bridge at km163+566.52 / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi) Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	komplet	12.800,00	9,00	115.200,00	0,00	0,00	9,00	115.200,00	
Z 7	Overpass bridge at km163+566.52 / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi) Bridge deck slab / Kolovozna ploča na mostu	komplet	257.369,00	1,00	257.369,00	0,00	0,00	1,00	257.369,00	
Z 8	Overpass bridge at km163+566.52 / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi) Waterproofing / Hidroizolacija	komplet	237.408,00	1,00	237.408,00	0,00	0,00	1,00	237.408,00	
Z 9	Overpass bridge at km163+566.52 / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi) Bearings / Ležišta	komplet	7.880,00	1,00	7.880,00	0,00	0,00	1,00	7.880,00	
Z 10	Overpass bridge at km163+566.52 / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi) Expansion joints / Dilatacije	komplet	16.209,00	1,00	16.209,00	0,00	0,00	1,00	16.209,00	
Z 11	Overpass bridge at km163+566.52 / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi) Drainage / Drenaža	komplet	1.685,00	1,00	1.685,00	0,00	0,00	1,00	1.685,00	
Z 12	Overpass bridge at km163+566.52 / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi) Railing and fence of steel mesh / Ograda od čelične mreže	komplet	49.166,00	1,00	49.166,00	0,00	0,00	1,00	49.166,00	
Z 13	Overpass bridge at km163+566.52 / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi) Pavement / Kolovoz	komplet	54.459,00	1,00	54.459,00	0,00	0,00	1,00	54.459,00	
Z 14	Overpass bridge at km163+566.52 / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi) All other works of Bridge / Svi ostali radovi na mostu	komplet	122,00	1,00	122,00	0,00	0,00	1,00	122,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AA 1	Overpass bridge at km168+690.22 / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi) Pile of abutment and pier - Located on abutment and pier S1-S10 / Šip obalnog stuba i stuba mosta - Nalazi se na obalnom stubu S1-S10	komplet	6.249,00	80,00	499.920,00	0,00	0,00	80,00	499.920,00	
AA 2	Overpass bridge at km168+690.22 / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi) Pile Cap of abutment and pier - Located on abutment and pier S1-S10 / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta - Nalazi se na obalnom stubu S1-S10	komplet	19.987,00	10,00	199.870,00	0,00	0,00	10,00	199.870,00	
AA 3	Overpass bridge at km168+690.22 / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi) Abutment body - Located on abutment S1,S10 / Telo obalnog stuba - Nalazi se na obalnom stubu S1,S10	komplet	49.418,00	2,00	98.836,00	0,00	0,00	1,95	96.365,10	
AA 4	Overpass bridge at km168+690.22 / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi) Pier shaft - Located on piers S2-S9 / Telo stuba - Nalazi se na stubovima S2-S9	komplet	13.815,00	8,00	110.520,00	0,00	0,00	8,00	110.520,00	
AA 5	Overpass bridge at km168+690.22 / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi) Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	komplet	55.042,00	9,00	495.378,00	0,00	0,00	8,78	483.268,76	
AA 6	Overpass bridge at km168+690.22 / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi) Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	komplet	13.761,00	9,00	123.849,00	0,22	3.027,42	9,00	123.849,00	
AA 7	Overpass bridge at km168+690.22 / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi) Bridge deck slab / Kolovozna ploča na mostu	komplet	360.955,00	1,00	360.955,00	0,00	0,00	0,98	353.735,90	
AA 8	Overpass bridge at km168+690.22 / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi) Waterproofing / Hidroizolacija	komplet	149.231,00	1,00	149.231,00	0,08	11.938,48	0,58	86.553,98	
AA 9	Overpass bridge at km168+690.22 / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi) Bearings / Ležišta	komplet	7.880,00	1,00	7.880,00	0,00	0,00	1,00	7.880,00	
AA 10	Overpass bridge at km168+690.22 / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi) Expansion joints / Dilatacije	komplet	32.643,00	1,00	32.643,00	0,00	0,00	1,00	32.643,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AA 11	Overpass bridge at km168+690.22 / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi) Drainage / Drenaža	komplet	3.394,00	1,00	3.394,00	0,00	0,00	0,65	2.206,10	
AA 12	Overpass bridge at km168+690.22 / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi) Railing and fence of steel mesh / Ograda od čelične mreže	komplet	31.741,00	1,00	31.741,00	0,00	0,00	0,00	0,00	
AA 13	Overpass bridge at km168+690.22 / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi) Pavement / Kolovoz	komplet	49.550,00	1,00	49.550,00	0,15	7.432,50	1,00	49.550,00	
AA 14	Overpass bridge at km168+690.22 / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi) All other works of Bridge / Svi ostali radovi na mostu	komplet	122,00	1,00	122,00	0,00	0,00	0,00	0,00	
AB 1	Overpass bridge at km170+834.26 / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi) Pile of abutment and pier - Located on abutment and pier S1-S11 / Šip obalnog stuba i stuba mosta - Nalazi se na obalnom stubu S1-S11	komplet	6.045,00	88,00	531.960,00	0,00	0,00	88,00	531.960,00	
AB 2	Overpass bridge at km170+834.26 / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi) Pile Cap of abutment and pier - Located on abutment and pier S1-S11 / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta - Nalazi se na obalnom stubu S1-S11	komplet	22.018,00	11,00	242.198,00	0,00	0,00	11,00	242.198,00	
AB 3	Overpass bridge at km170+834.26 / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi) Abutment body - Located on abutment S1,S11 / Telo obalnog stuba - Nalazi se na obalnom stubu S1,S11	komplet	47.244,00	2,00	94.488,00	0,00	0,00	2,00	94.488,00	
AB 4	Overpass bridge at km170+834.26 / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi) Pier shaft - Located on piers S2-S10 / Telo stuba - Nalazi se na stubovima S2-S10	komplet	10.824,00	9,00	97.416,00	0,00	0,00	9,00	97.416,00	
AB 5	Overpass bridge at km170+834.26 / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi) Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	komplet	49.930,00	10,00	499.300,00	0,00	0,00	10,00	499.300,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AB 6	Overpass bridge at km170+834.26 / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi) Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	komplet	12.483,00	10,00	124.830,00	0,00	0,00	10,00	124.830,00	
AB 7	Overpass bridge at km170+834.26 / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi) Bridge deck slab / Kolovozna ploča na mostu	komplet	268.018,00	1,00	268.018,00	0,00	0,00	1,00	268.018,00	
AB 8	Overpass bridge at km170+834.26 / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi) Waterproofing / Hidroizolacija	komplet	254.184,00	1,00	254.184,00	0,00	0,00	1,00	254.184,00	
AB 9	Overpass bridge at km170+834.26 / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi) Bearings / Ležišta	komplet	7.880,00	1,00	7.880,00	0,00	0,00	1,00	7.880,00	
AB 10	Overpass bridge at km170+834.26 / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi) Expansion joints / Dilatacije	komplet	17.972,00	1,00	17.972,00	0,00	0,00	1,00	17.972,00	
AB 11	Overpass bridge at km170+834.26 / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi) Drainage / Drenaža	komplet	4.247,00	1,00	4.247,00	0,00	0,00	0,93	3.949,71	
AB 12	Overpass bridge at km170+834.26 / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi) Railing and fence of steel mesh / Ograda od čelične mreže	komplet	46.452,00	1,00	46.452,00	0,00	0,00	1,00	46.452,00	
AB 13	Overpass bridge at km170+834.26 / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi) Pavement / Kolovoz	komplet	54.836,00	1,00	54.836,00	0,00	0,00	1,00	54.836,00	
AB 14	Overpass bridge at km170+834.26 / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi) All other works of Bridge / Svi ostali radovi na mostu	komplet	122,00	1,00	122,00	0,00	0,00	0,92	112,24	
AC 1	Overpass bridge at km172+193.38 / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi) Pile of abutment and pier - Located on abutment and pier S1-S7 / Šip obalnog stuba i stuba mosta - Nalazi se na obalnom stubu S1-S7	komplet	5.301,00	56,00	296.856,00	0,00	0,00	56,00	296.856,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AC 2	Overpass bridge at km172+193.38 / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi) Pile Cap of abutment and pier - Located on abutment and pier S1-S7 / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta - Nalazi se na obalnom stubu S1-S7	komplet	24.921,00	7,00	174.447,00	0,00	0,00	7,00	174.447,00	
AC 3	Overpass bridge at km172+193.38 / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi) Abutment body - Located on abutment S1,S7 / Telo obalnog stuba - Nalazi se na obalnom stubu S1,S7	komplet	44.470,00	2,00	88.940,00	0,00	0,00	2,00	88.940,00	
AC 4	Overpass bridge at km172+193.38 / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi) Pier shaft - Located on piers S2-S6 / Telo stuba - Nalazi se na stubovima S2-S6	komplet	10.229,00	5,00	51.145,00	0,00	0,00	5,00	51.145,00	
AC 5	Overpass bridge at km172+193.38 / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi) Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	komplet	48.840,00	6,00	293.040,00	0,00	0,00	6,00	293.040,00	
AC 6	Overpass bridge at km172+193.38 / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi) Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	komplet	12.211,00	6,00	73.266,00	0,00	0,00	6,00	73.266,00	
AC 7	Overpass bridge at km172+193.38 / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi) Bridge deck slab / Kolovozna ploča na mostu	komplet	164.189,00	1,00	164.189,00	0,00	0,00	1,00	164.189,00	
AC 8	Overpass bridge at km172+193.38 / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi) Waterproofing / Hidroizolacija	komplet	150.669,00	1,00	150.669,00	0,00	0,00	1,00	150.669,00	
AC 9	Overpass bridge at km172+193.38 / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi) Bearings / Ležišta	komplet	5.253,00	1,00	5.253,00	0,00	0,00	1,00	5.253,00	
AC 10	Overpass bridge at km172+193.38 / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi) Expansion joints / Dilatacije	komplet	16.354,00	1,00	16.354,00	0,00	0,00	1,00	16.354,00	
AC 11	Overpass bridge at km172+193.38 / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi) Drainage / Drenaža	komplet	1.700,00	1,00	1.700,00	0,00	0,00	0,95	1.615,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AC 12	Overpass bridge at km172+193.38 / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi) Railing and fence of steel mesh / Ograda od čelične mreže	komplet	32.331,00	1,00	32.331,00	0,00	0,00	1,00	32.331,00	
AC 13	Overpass bridge at km172+193.38 / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi) Pavement / Kolovoz	komplet	34.928,00	1,00	34.928,00	0,00	0,00	1,00	34.928,00	
AC 14	Overpass bridge at km172+193.38 / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi) All other works of Bridge / Svi ostali radovi na mostu	komplet	122,00	1,00	122,00	0,00	0,00	0,92	112,24	
AD 1	Overpass bridge at km177+329.42 / Nadvožnjak u km 177+329.42 Demolish existing overpass structure / Rušenje postojeće konstrukcije nadvožnjaka	komplet	299.322,00	1,00	299.322,00	0,00	0,00	1,00	299.322,00	
AD 12	Overpass bridge at km177+329.42 / Nadvožnjak u km 177+329.42 Retaining wall / Potporni zid	komplet	469.138,00	1,00	469.138,00	0,26	121.975,88	0,93	436.298,34	
AF 10-a	Overpass bridge at km178+455.85 / Nadvožnjak u km178+455.85 Retaining wall / Potporni zid	komplet	143.329,00	1,00	143.329,00	0,00	0,00	0,00	0,00	
AG 1	Overpass bridge at km179+395.83 / Nadvožnjak u km179+395.83 (širina je 9m, dodatna širina će biti naknadni radovi) Pile of abutment and pier - Located on abutment and pier S1-S8 / Šip obalnog stuba i stuba mosta - Nalazi se na obalnom stubu S1-S8	komplet	4.815,00	64,00	308.160,00	0,00	0,00	64,00	308.160,00	
AG 2	Overpass bridge at km179+395.83 / Nadvožnjak u km179+395.83 (širina je 9m, dodatna širina će biti naknadni radovi) Pile Cap of abutment and pier - Located on abutment and pier S1-S8 / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta - Nalazi se na obalnom stubu S1-S8	komplet	24.038,00	8,00	192.304,00	0,00	0,00	8,00	192.304,00	
AG 3	Overpass bridge at km179+395.83 / Nadvožnjak u km179+395.83 (širina je 9m, dodatna širina će biti naknadni radovi) Abutment body - Located on abutment S1,S8 / Telo obalnog stuba - Nalazi se na obalnom stubu S1, S8	komplet	44.438,00	2,00	88.876,00	0,00	0,00	2,00	88.876,00	
AG 4	Overpass bridge at km179+395.83 / Nadvožnjak u km179+395.83 (širina je 9m, dodatna širina će biti naknadni radovi) Pier shaft - Located on piers S2-S7 / Telo stuba - Nalazi se na stubovima S2-S7	komplet	10.388,00	6,00	62.328,00	0,00	0,00	6,00	62.328,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AG 5	Overpass bridge at km179+395.83 / Nadvožnjak u km179+395.83 (širina je 9m, dodatna širina će biti naknadni radovi) Cast in site concrete box girder - Cast in site / Izlivanje betonskih sandučastih nosača na licu mesta	komplet	60.512,00	7,00	423.584,00	0,00	0,00	7,00	423.584,00	
AG 6	Overpass bridge at km179+395.83 / Nadvožnjak u km179+395.83 (širina je 9m, dodatna širina će biti naknadni radovi) Bridge deck slab / Kolovozna ploča na mostu	komplet	193.266,00	1,00	193.266,00	0,00	0,00	1,00	193.266,00	
AG 7	Overpass bridge at km179+395.83 / Nadvožnjak u km179+395.83 (širina je 9m, dodatna širina će biti naknadni radovi) Waterproofing / Hidroizolacija	komplet	177.072,00	1,00	177.072,00	0,00	0,00	1,00	177.072,00	
AG 8	Overpass bridge at km179+395.83 / Nadvožnjak u km179+395.83 (širina je 9m, dodatna širina će biti naknadni radovi) Bearings / Ležišta	komplet	5.253,00	1,00	5.253,00	0,00	0,00	1,00	5.253,00	
AG 9	Overpass bridge at km179+395.83 / Nadvožnjak u km179+395.83 (širina je 9m, dodatna širina će biti naknadni radovi) Expansion joints / Dilatacije	komplet	16.176,00	1,00	16.176,00	0,00	0,00	1,00	16.176,00	
AG 11	Overpass bridge at km179+395.83 / Nadvožnjak u km179+395.83 (širina je 9m, dodatna širina će biti naknadni radovi) Drainage / Drenaža	komplet	1.682,00	1,00	1.682,00	0,00	0,00	0,94	1.581,08	
AG 10	Overpass bridge at km179+395.83 / Nadvožnjak u km179+395.83 (širina je 9m, dodatna širina će biti naknadni radovi) Railing and fence of steel mesh / Ograda od čelične mreže	komplet	37.493,00	1,00	37.493,00	0,00	0,00	1,00	37.493,00	
AG 12	Overpass bridge at km179+395.83 / Nadvožnjak u km179+395.83 (širina je 9m, dodatna širina će biti naknadni radovi) Pavement / Kolovoz	komplet	41.039,00	1,00	41.039,00	0,00	0,00	1,00	41.039,00	
AG 13	Overpass bridge at km179+395.83 / Nadvožnjak u km179+395.83 (širina je 9m, dodatna širina će biti naknadni radovi) All other works of Bridge / Svi ostali radovi na mostu	komplet	122,00	1,00	122,00	0,00	0,00	0,72	87,84	
AH 1	Overpass bridge at km180+969.60 / Nadvožnjak u km 180+969.60 (širina je 9m, dodatna širina će biti naknadni radovi) Pile of abutment and pier - Located on abutment and pier S1-S10 Šip obalnog stuba i stuba mosta S1-S10	komplet	5.952,00	80,00	476.160,00	0,00	0,00	80,00	476.160,00	
AH 2	Overpass bridge at km180+969.60 / Nadvožnjak u km 180+969.60 (širina je 9m, dodatna širina će biti naknadni radovi) Pile Cap of abutment and pier - Located on abutment and pier S1-S10 / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	komplet	26.877,00	8,00	215.016,00	0,00	0,00	8,00	215.016,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AH 3	Overpass bridge at km180+969.60 / Nadvožnjak u km 180+969.60 (širina je 9m, dodatna širina će biti naknadni radovi) Abutment body - Located on abutment S1,S10 / Telo obalnog stuba - Nalazi se na obalnom stubu S1,S10	komplet	45.355,00	2,00	90.710,00	0,00	0,00	2,00	90.710,00	
AH 4	Overpass bridge at km180+969.60 / Nadvožnjak u km 180+969.60 (širina je 9m, dodatna širina će biti naknadni radovi) Pier shaft - Located on piers S2-S9 / Telo stuba - Nalazi se na stubovima S2-S9	komplet	14.131,00	6,00	84.786,00	0,00	0,00	6,00	84.786,00	
AH 5	Overpass bridge at km180+969.60 / Nadvožnjak u km 180+969.60 (širina je 9m, dodatna širina će biti naknadni radovi) Cast in site concrete box girder / Izlivanje betonskih sandučastih nosača na licu mesta - Izlivanje na licu mesta	komplet	60.139,00	9,00	541.251,00	0,00	0,00	9,00	541.251,00	
AH 6	Overpass bridge at km180+969.60 / Nadvožnjak u km 180+969.60 (širina je 9m, dodatna širina će biti naknadni radovi) Bridge deck slab / Kolovozna ploča na mostu	komplet	242.756,00	1,00	242.756,00	0,00	0,00	1,00	242.756,00	
AH 7	Overpass bridge at km180+969.60 / Nadvožnjak u km 180+969.60 (širina je 9m, dodatna širina će biti naknadni radovi) Waterproofing / Hidroizolacija	komplet	226.503,00	1,00	226.503,00	0,00	0,00	1,00	226.503,00	
AH 8	Overpass bridge at km180+969.60 / Nadvožnjak u km 180+969.60 (širina je 9m, dodatna širina će biti naknadni radovi) Bearings / Ležišta	komplet	7.880,00	1,00	7.880,00	0,00	0,00	1,00	7.880,00	
AH 9	Overpass bridge at km180+969.60 / Nadvožnjak u km 180+969.60 (širina je 9m, dodatna širina će biti naknadni radovi) Expansion joints / Dilatacije	komplet	16.144,00	1,00	16.144,00	0,00	0,00	1,00	16.144,00	
AH 11	Overpass bridge at km180+969.60 / Nadvožnjak u km 180+969.60 (širina je 9m, dodatna širina će biti naknadni radovi) Drainage / Drenaža	komplet	3.358,00	1,00	3.358,00	0,00	0,00	0,93	3.122,94	
AH 10	Overpass bridge at km180+969.60 / Nadvožnjak u km 180+969.60 (širina je 9m, dodatna širina će biti naknadni radovi) Railing and fence of steel mesh / Ograda od čelične mreže	komplet	45.964,00	1,00	45.964,00	0,00	0,00	1,00	45.964,00	
AH 12	Overpass bridge at km180+969.60 / Nadvožnjak u km 180+969.60 (širina je 9m, dodatna širina će biti naknadni radovi) Pavement / Kolovoz	komplet	51.042,00	1,00	51.042,00	0,00	0,00	1,00	51.042,00	
AH 13	Overpass bridge at km180+969.60 / Nadvožnjak u km 180+969.60 (širina je 9m, dodatna širina će biti naknadni radovi) All other works of Bridge / Svi ostali radovi na mostu	komplet	122,00	1,00	122,00	0,00	0,00	0,77	93,94	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AI 1	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Pile of abutment and pier - Located on abutment and pier S1-S6 / Šip obalnog stuba i stuba mosta - Nalazi se na obalnom stubu S1-S6	komplet	5.237,00	48,00	251.376,00	0,00	0,00	48,00	251.376,00	
AI 2	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Pile Cap of abutment and pier - Located on abutment and pier S1-S6 / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta - Nalazi se na obalnom stubu S1-S6	komplet	27.829,00	6,00	166.974,00	0,00	0,00	6,00	166.974,00	
AI 3	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Abutment body - Located on abutment S1,S6 / Telo obalnog stuba - Nalazi se na obalnom stubu S1,S6	komplet	37.922,00	2,00	75.844,00	0,00	0,00	2,00	75.844,00	
AI 4	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Pier shaft - Located on piers S2-S5 / Telo stuba - Nalazi se na stubovima S2-S5	komplet	8.640,00	4,00	34.560,00	0,00	0,00	4,00	34.560,00	
AI 5	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	komplet	48.497,00	5,00	242.485,00	0,00	0,00	5,00	242.485,00	
AI 6	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	komplet	12.125,00	5,00	60.625,00	0,00	0,00	5,00	60.625,00	
AI 7	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Bridge deck slab / Kolovozna ploča na mostu	komplet	135.058,00	1,00	135.058,00	0,00	0,00	1,00	135.058,00	
AI 8	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Waterproofing / Hidroizolacija	komplet	123.345,00	1,00	123.345,00	0,00	0,00	1,00	123.345,00	
AI 9	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Bearings / Ležišta	komplet	5.253,00	1,00	5.253,00	0,00	0,00	1,00	5.253,00	
AI 10	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Expansion joints / Dilatacije	komplet	16.192,00	1,00	16.192,00	0,00	0,00	1,00	16.192,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AI 11	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Drainage / Drenaža	komplet	1.684,00	1,00	1.684,00	0,00	0,00	0,94	1.582,96	
AI 12	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Railing and fence of steel mesh / Ograda od čelične mreže	komplet	27.286,00	1,00	27.286,00	0,00	0,00	1,00	27.286,00	
AI 13	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Pavement / Kolovoz	komplet	28.976,00	1,00	28.976,00	0,00	0,00	1,00	28.976,00	
AI 14	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) All other works of Bridge / Svi ostali radovi na mostu	komplet	122,00	1,00	122,00	0,00	0,00	0,65	79,30	
AI 9-a	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Underpass at km 174+928.11 / Nadvožnjak na km 174+928.11	komplet	0,00	0,00	0,00	0,00	0,00	0,00	0,00	
AI 9-a-1	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Demolish existing underpass structure / Rušenje postojeće konstrukcije nadvožnjaka	komplet	5.000,00	1,00	5.000,00	0,00	0,00	0,30	1.500,00	
AI 9-b	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Underpass at km 176+274 / Nadvožnjak na km 176+274	komplet	0,00	0,00	0,00	0,00	0,00	0,00	0,00	
AI 9-b-1	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Demolish existing underpass structure / Rušenje postojeće konstrukcije nadvožnjaka	komplet	5.000,00	1,00	5.000,00	0,00	0,00	1,00	5.000,00	
AI 10-c	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) km181+950 / km181+950	komplet	0,00	0,00	0,00	0,00	0,00	0,00	0,00	
AI 10-c-1	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Construction of hwpiles / Izrada šipova	komplet	0,00	1,00	0,00	0,00	0,00	0,00	0,00	
AI 10-c-2	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Ground work / Zemljani radovi	komplet	141.178,00	1,00	141.178,00	0,00	0,00	0,48	67.765,44	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AI 10-c-3	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Concrete and reinforced concrete works / Betonski i armiranobetonski radovi	komplet	246.377,00	1,00	246.377,00	0,00	0,00	0,97	238.985,69	
AI 10-c-4	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Metal works / Armirački radovi	komplet	114.344,00	1,00	114.344,00	0,00	0,00	0,97	110.913,68	
AI 10-c-5	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Insulation works / Izolaterski radovi	komplet	8.520,00	1,00	8.520,00	0,68	5.793,60	0,68	5.793,60	
AI 10-c-6	Overpass bridge at km184+258.47 / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi) Other works / Ostali radovi	komplet	44.871,00	1,00	44.871,00	0,00	0,00	0,00	0,00	
AK 17	Culvert / Propust Culvert at km 163+413,36 / Propust u km 163+413,36	komplet	76.482,00	2,00	152.964,00	0,00	0,00	2,00	152.964,00	
AK 18	Culvert / Propust Culvert at km 173+629 / Propust u km 173+629	komplet	70.228,00	2,00	140.456,00	0,00	0,00	1,96	137.646,88	
AK 19	Culvert / Propust Culvert at km 178+103,00 / Propust u km 178+103,00	komplet	57.721,00	2,00	115.442,00	0,00	0,00	1,99	114.864,79	
AK 19-a	Culvert / Propust Culvert at km 179+373,78 / Propust u km 179+373,78	komplet	29.840,00	2,00	59.680,00	0,00	0,00	1,99	59.381,60	
AK 20	Culvert / Propust Culvert at km 182+000 / Propust u km 182+000	komplet	47.299,00	2,00	94.598,00	0,23	10.878,77	1,97	93.179,03	
AK 21	Culvert / Propust Culvert at km 182+200 / Propust u km 182+200	komplet	47.299,00	2,00	94.598,00	0,02	945,98	1,97	93.179,03	
AK 22	Culvert / Propust Culvert at km 182+400 / Propust u km 182+400	komplet	47.299,00	2,00	94.598,00	0,02	945,98	1,97	93.179,03	
AK 23	Culvert / Propust Culvert at km 182+600 / Propust u km 182+600	komplet	47.299,00	2,00	94.598,00	0,02	945,98	1,97	93.179,03	
AK 24	Culvert / Propust Culvert at km 182+800 / Propust u km 182+800	komplet	47.299,00	2,00	94.598,00	0,01	472,99	1,97	93.179,03	
AK 25	Culvert / Propust Culvert at km 183+000 / Propust u km 183+000	komplet	47.299,00	2,00	94.598,00	0,01	472,99	1,97	93.179,03	
AK 26	Culvert / Propust Culvert at km 183+600 / Propust u km 183+600	komplet	47.299,00	2,00	94.598,00	0,02	945,98	1,97	93.179,03	
AK 27	Culvert / Propust Culvert at km 183+800 / Propust u km 183+800	komplet	47.299,00	2,00	94.598,00	0,02	945,98	1,97	93.179,03	
AK 28	Culvert / Propust Culvert at km 184+400 / Propust u km 184+400	komplet	47.299,00	2,00	94.598,00	0,02	945,98	1,97	93.179,03	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AK 29	Culvert / Propust Culvert at km 184+600 / Propust u km 184+600	komplet	47.299,00	2,00	94.598,00	0,02	945,98	1,97	93.179,03	
AL 11	Subway / Pothodnik Subway in Naumovićevo railway station / Pothodnik u stanici Naumovićevo	komplet	0,00	0,00	0,00	0,00	0,00	0,00	0,00	
AL 11-1.	Subway / Pothodnik Preliminary works / Pripremni radovi	komplet	23.426,00	1,00	23.426,00	0,00	0,00	0,85	19.912,10	
AL 11-2.	Subway / Pothodnik Plain and reinforced concrete / Obični i armirani beton	komplet	275.601,00	1,00	275.601,00	0,05	13.780,05	0,90	248.040,90	
AL 11-3.	Subway / Pothodnik Reinforcedment Works / Armirački radovi	komplet	137.801,00	1,00	137.801,00	0,15	20.670,15	1,00	137.801,00	
AL 11-4.	Subway / Pothodnik Waterproofing / Hidroizolacija	komplet	22.507,00	1,00	22.507,00	0,00	0,00	0,84	18.905,88	
12 12-1.	Subway in Subotica passenger railway station / Pothodnik u putničkoj stanici Subotica Preliminary works / Pripremni radovi	komplet	70.547,00	1,00	70.547,00	0,05	3.527,35	0,90	63.492,30	
12 12-2.	Subway in Subotica passenger railway station / Pothodnik u putničkoj stanici Subotica Plain and reinforced concrete / Obični i armirani beton	komplet	829.959,00	1,00	829.959,00	0,15	124.493,85	1,00	829.959,00	
12 12-3.	Subway in Subotica passenger railway station / Pothodnik u putničkoj stanici Subotica Reinforcedment Works / Armirački radovi	komplet	414.979,00	1,00	414.979,00	0,15	62.246,85	1,00	414.979,00	
12 12-4.	Subway in Subotica passenger railway station / Pothodnik u putničkoj stanici Subotica Waterproofing / Hidroizolacija	komplet	67.780,00	1,00	67.780,00	0,00	0,00	0,45	30.501,00	
13 13-1.	Service subway in Subotica freight railway station / Servisni pothodnik u teretnoj stanici Subotica Preliminary works / Pripremni radovi	komplet	41.245,00	1,00	41.245,00	0,03	1.237,35	0,90	37.120,50	
13 13-2.	Service subway in Subotica freight railway station / Servisni pothodnik u teretnoj stanici Subotica Plain and reinforced concrete / Obični i armirani beton	komplet	485.239,00	1,00	485.239,00	0,08	38.819,12	0,98	475.534,22	
13 13-3.	Service subway in Subotica freight railway station / Servisni pothodnik u teretnoj stanici Subotica Reinforcedment Works / Armirački radovi	komplet	242.620,00	1,00	242.620,00	0,10	24.262,00	1,00	242.620,00	
13 13-4.	Service subway in Subotica freight railway station / Servisni pothodnik u teretnoj stanici Subotica Waterproofing / Hidroizolacija	komplet	39.628,00	1,00	39.628,00	0,02	792,56	0,97	38.439,16	
	Works of bridge, culvert and underpass / Radovi na nadvožnjaku, propustu i podvožnjaku - ukupno				**19.302.361,00**		**460.312,32**		**18.760.488,47**	

4. Works of roads / Radovi na putevima

AK 1	Overpass at km 160+094.84 of the railway line / Nadvožnjak u km 160+094.84 železničke pruge Preliminary works / Pripremni radovi	komplet	14.353,00	1,00	14.353,00	0,00	0,00	1,00	14.353,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AK 2	Overpass at km 160+094.84 of the railway line / Nadvožnjak u km 160+094.84 železničke pruge Substructure-earthworks / Donji stroj - zemljani radovi	komplet	404.301,00	1,00	404.301,00	0,00	0,00	1,00	404.301,00	
AK 3	Overpass at km 160+094.84 of the railway line / Nadvožnjak u km 160+094.84 železničke pruge Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	komplet	106.864,00	1,00	106.864,00	0,00	0,00	1,00	106.864,00	
AK 4	Overpass at km 160+094.84 of the railway line / Nadvožnjak u km 160+094.84 železničke pruge Dewatering / Odvođenje vode	komplet	3.619,00	1,00	3.619,00	0,05	180,95	0,95	3.438,05	
AK 5	Overpass at km 160+094.84 of the railway line / Nadvožnjak u km 160+094.84 železničke pruge Service road-macadam / Servisni put - makadam	komplet	26.743,00	1,00	26.743,00	0,00	0,00	1,00	26.743,00	
AK-A	Deviation of the existing road and access road to the TK facility and the GSM-R pole at km 162 + 311.95 of the railway / Devijacija postojec´e saobrac´ajnice i pristupne saobrac´ajnice objektu TK i stubu GSM-R na km 162+311,95. Access road / Pristupni put	komplet	21.683,00	1,00	21.683,00	0,00	0,00	1,00	21.683,00	
AL 1	Overpass at km 163+566.52 of the railway line / Nadvožnjak u km 163+671.71 železničke pruge Preliminary works / Pripremni radovi	komplet	12.226,00	1,00	12.226,00	0,00	0,00	1,00	12.226,00	
AL 2	Overpass at km 163+566.52 of the railway line / Nadvožnjak u km 163+671.71 železničke pruge Substructure-earthworks / Donji stroj - zemljani radovi	komplet	540.983,00	1,00	540.983,00	0,00	0,00	1,00	540.983,00	
AL 3	Overpass at km 163+566.52 of the railway line / Nadvožnjak u km 163+671.71 železničke pruge Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	komplet	110.914,00	1,00	110.914,00	0,00	0,00	1,00	110.914,00	
AL 4	Overpass at km 163+566.52 of the railway line / Nadvožnjak u km 163+671.71 železničke pruge Dewatering / Odvođenje vode	komplet	4.343,00	1,00	4.343,00	0,00	0,00	1,00	4.343,00	
AL 5	Overpass at km 163+566.52 of the railway line / Nadvožnjak u km 163+671.71 železničke pruge Service road along the railway line with asphalt surfacing from km 162+200.00 to km 162+950.00 / Servisni put duž železničke pruge sa asfaltnom površinom od km. 162+200.00 do km. 162+950.00	komplet	158.111,00	1,00	158.111,00	0,00	0,00	1,00	158.111,00	
AL 6	Overpass at km 163+566.52 of the railway line / Nadvožnjak u km 163+671.71 železničke pruge Access road to NAUMIĆEVO STATION / Pristupni put do stanice Naumovićevo	komplet	643.039,00	1,00	643.039,00	0,00	0,00	0,60	385.823,40	
AL 7	Overpass at km 163+566.52 of the railway line / Nadvožnjak u km 163+671.71 železničke pruge Service road - macadam / Servisni put - makadam	komplet	14.000,00	1,00	14.000,00	0,00	0,00	1,00	14.000,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AL-A	Access road to Naumovićevo station at km 166 + 517 of the railway - construction project / Pristupni put stanici Naumovic´evo na km 166+417 pruge - građevinski projekat Access road / Pristupni put	komplet	816.285,00	1,00	816.285,00	0,20	163.257,00	0,70	571.399,50	
AL-B	Access road to the building EVP Subotica at km 167 + 920 railway / Pristupni put do objekta EVP Subotica na km 167+920 pruga Access road / Pristupni put	komplet	285.257,00	1,00	285.257,00	0,00	0,00	0,40	114.102,80	
AM 1	Overpass at km 168+690.22 of the railway line / Nadvožnjak u km 168+690.22 železničke pruge Preliminary works / Pripremni radovi	komplet	28.196,00	1,00	28.196,00	0,00	0,00	1,00	28.196,00	
AM 2	Overpass at km 168+690.22 of the railway line / Nadvožnjak u km 168+690.22 železničke pruge Substructure-earthworks / Donji stroj - zemljani radovi	komplet	494.663,00	1,00	494.663,00	0,00	0,00	1,00	494.663,00	
AM 3	Overpass at km 168+690.22 of the railway line / Nadvožnjak u km 168+690.22 železničke pruge Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	komplet	128.110,00	1,00	128.110,00	0,00	0,00	1,00	128.110,00	
AM 4	Overpass at km 168+690.22 of the railway line / Nadvožnjak u km 168+690.22 železničke pruge Dewatering / Odvođenje vode	komplet	3.981,00	1,00	3.981,00	0,00	0,00	0,00	0,00	
AM 5	Overpass at km 168+690.22 of the railway line / Nadvožnjak u km 168+690.22 železničke pruge Service road 1 / Servisni put 1	komplet	25.482,00	1,00	25.482,00	0,70	17.837,40	0,70	17.837,40	
AM 6	Overpass at km 168+690.22 of the railway line / Nadvožnjak u km 168+690.22 železničke pruge Service road 2 / Servisni put 2	komplet	86.285,00	1,00	86.285,00	0,00	0,00	1,00	86.285,00	
AM 7	Overpass at km 168+690.22 of the railway line / Nadvožnjak u km 168+690.22 železničke pruge Service road 3 / Servisni put 3	komplet	41.758,00	1,00	41.758,00	0,40	16.703,20	0,40	16.703,20	
AN 1	Overpass at km 170+834 of the railway line / Nadvožnjak u km 170+534.91 železničke pruge Preliminary works / Pripremni radovi	komplet	19.553,00	1,00	19.553,00	0,00	0,00	1,00	19.553,00	
AN 2	Overpass at km 170+834 of the railway line / Nadvožnjak u km 170+534.91 železničke pruge Substructure-earthworks / Donji stroj - zemljani radovi	komplet	518.715,00	1,00	518.715,00	0,00	0,00	1,00	518.715,00	
AN 3	Overpass at km 170+834 of the railway line / Nadvožnjak u km 170+534.91 železničke pruge Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	komplet	114.268,00	1,00	114.268,00	0,00	0,00	1,00	114.268,00	
AN 4	Overpass at km 170+834 of the railway line / Nadvožnjak u km 170+534.91 železničke pruge Dewatering / Odvođenje vode	komplet	4.343,00	1,00	4.343,00	0,00	0,00	1,00	4.343,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AN 5	Overpass at km 170+834 of the railway line / Nadvožnjak u km 170+534.91 železničke pruge CONNECTION at ?? 0+099.41/ Priključak u km. 0+099.41	komplet	20.306,00	1,00	20.306,00	0,00	0,00	1,00	20.306,00	
AN 6	Overpass at km 170+834 of the railway line / Nadvožnjak u km 170+534.91 železničke pruge CONNECTION at ?? 0+633.51 / Priključak u km. 0+636.51	komplet	3.947,00	1,00	3.947,00	0,00	0,00	1,00	3.947,00	
AN 7	Overpass at km 170+834 of the railway line / Nadvožnjak u km 170+534.91 železničke pruge CONNECTION at ?? 0+877.59 / Priključak u km. 0+877.59	komplet	24.858,00	1,00	24.858,00	0,00	0,00	1,00	24.858,00	
AN 8	Overpass at km 170+834 of the railway line / Nadvožnjak u km 170+534.91 železničke pruge Service road - before overpass / Servisni put - pre nadvožnjaka	komplet	3.329,00	1,00	3.329,00	0,00	0,00	1,00	3.329,00	
AN 9	Overpass at km 170+834 of the railway line / Nadvožnjak u km 170+534.91 železničke pruge Service road - after overpass / Servisni put - nakon nadvožnjaka	komplet	17.991,00	1,00	17.991,00	0,00	0,00	1,00	17.991,00	
AO 1	Overpass at km 172+193.38 of the railway line / Nadvožnjak u km 172+193.38 železničke pruge Preliminary works / Pripremni radovi	komplet	18.237,00	1,00	18.237,00	0,00	0,00	1,00	18.237,00	
AO 2	Overpass at km 172+193.38 of the railway line / Nadvožnjak u km 172+193.38 železničke pruge Substructure-earthworks / Donji stroj - zemljani radovi	komplet	803.999,00	1,00	803.999,00	0,00	0,00	1,00	803.999,00	
AO 3	Overpass at km 172+193.38 of the railway line / Nadvožnjak u km 172+193.38 železničke pruge Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	komplet	183.471,00	1,00	183.471,00	0,00	0,00	1,00	183.471,00	
AO 4	Overpass at km 172+193.38 of the railway line / Nadvožnjak u km 172+193.38 železničke pruge Dewatering / Odvođenje vode	komplet	3.619,00	1,00	3.619,00	0,00	0,00	1,00	3.619,00	
AO 5	Overpass at km 172+193.38 of the railway line / Nadvožnjak u km 172+193.38 železničke pruge Access road to the building for telecommunications equipment / Pristupni put do zgrade za smeštaj TK opreme	komplet	297.440,00	1,00	297.440,00	0,00	0,00	1,00	297.440,00	
AO 6	Overpass at km 172+193.38 of the railway line / Nadvožnjak u km 172+193.38 železničke pruge Service road - macadam / Servisni put - makadam	komplet	11.580,00	1,00	11.580,00	0,00	0,00	1,00	11.580,00	
AP 1	Underpass at km 174+515.35 of the railway line / Podvožnjak u km 174+515.35 železničke pruge Preliminary works / Pripremni radovi	komplet	26.226,00	1,00	26.226,00	0,00	0,00	0,00	0,00	
AP 2	Underpass at km 174+515.35 of the railway line / Podvožnjak u km 174+515.35 železničke pruge Substructure-earthworks / Donji stroj - zemljani radovi	komplet	107.744,00	1,00	107.744,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AP 3	Underpass at km 174+515.35 of the railway line / Podvožnjak u km 174+515.35 železničke pruge Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	komplet	647.749,00	1,00	647.749,00	0,00	0,00	0,00	0,00	
AP 4	Underpass at km 174+515.35 of the railway line / Podvožnjak u km 174+515.35 železničke pruge Dewatering / Odvođenje vode	komplet	37.645,00	1,00	37.645,00	0,00	0,00	0,00	0,00	
AP 5	Underpass at km 174+515.35 of the railway line / Podvožnjak u km 174+515.35 železničke pruge Service road / Servisni put	komplet	432.736,00	1,00	432.736,00	0,00	0,00	0,00	0,00	
AP-A	Access road to industrial facilities from km 173 + 000 to km 173 + 900 railway - construction project / Pristupni put industrijskim objektima od km 173+000 do km 173+900 pruga - projekat izgradnje Access road / Pristupni put	komplet	512.750,00	1,00	512.750,00	0,00	0,00	0,50	256.375,00	
AQ 1	Underpass at km 174+928.10 of the railway line / Podvožnjak u km 174+928.10 železničke pruge Preliminary works / Pripremni radovi	komplet	2.945,00	1,00	2.945,00	0,00	0,00	0,00	0,00	
AQ 2	Underpass at km 174+928.10 of the railway line / Podvožnjak u km 174+928.10 železničke pruge Substructure-earthworks / Donji stroj - zemljani radovi	komplet	11.655,00	1,00	11.655,00	0,00	0,00	0,00	0,00	
AQ 3	Underpass at km 174+928.10 of the railway line / Podvožnjak u km 174+928.10 železničke pruge Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	komplet	86.957,00	1,00	86.957,00	0,00	0,00	0,00	0,00	
AQ 4	Underpass at km 174+928.10 of the railway line / Podvožnjak u km 174+928.10 železničke pruge Dewatering / Odvođenje vode	komplet	4.343,00	1,00	4.343,00	0,00	0,00	0,00	0,00	
AQ 5	Underpass at km 174+928.10 of the railway line / Podvožnjak u km 174+928.10 železničke pruge Connection road 1 / Priključni put 1	komplet	28.065,00	1,00	28.065,00	0,00	0,00	0,00	0,00	
AQ 6	Underpass at km 174+928.10 of the railway line / Podvožnjak u km 174+928.10 železničke pruge Connection road 2 / Priključni put 2	komplet	40.650,00	1,00	40.650,00	0,00	0,00	0,00	0,00	
AQ-A	Access road to the official building at km 175 + 781.06 and the official underpass at the railway station Subotica cargo / Prilazni put službenoj zgradi na km 175+781.06 i službeni podvožnjak kod železničke stanice Subotica kargo Access road / Pristupni put	komplet	101.527,00	1,00	101.527,00	0,10	10.152,70	0,70	71.068,90	
AQ-B	Access road to SS and TK at km 176 + 206.07 / Pristupni put SS i TK na km 176+206.07 Access road / Pristupni put	komplet	54.999,00	1,00	54.999,00	0,00	0,00	0,00	0,00	
AR 1	Underpass at km 176+274.84 of the railway line / Podvožnjak u km 176+274.84 železničke pruge Preliminary works / Pripremni radovi	komplet	4.009,00	1,00	4.009,00	0,00	0,00	1,00	4.009,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AR 2	Underpass at km 176+274.84 of the railway line / Podvožnjak u km 176+274.84 železničke pruge Substructure-earthworks / Donji stroj - zemljani radovi	komplet	29.296,00	1,00	29.296,00	0,00	0,00	1,00	29.296,00	
AR 3	Underpass at km 176+274.84 of the railway line / Podvožnjak u km 176+274.84 železničke pruge Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	komplet	158.224,00	1,00	158.224,00	0,00	0,00	1,00	158.224,00	
AR 4	Underpass at km 176+274.84 of the railway line / Podvožnjak u km 176+274.84 železničke pruge Dewatering / Odvođenje vode	komplet	5.791,00	1,00	5.791,00	0,00	0,00	1,00	5.791,00	
AR 5	Underpass at km 176+274.84 of the railway line / Podvožnjak u km 176+274.84 železničke pruge BOSE MILICEVIC street / Ulica Bose Milićević	komplet	22.806,00	1,00	22.806,00	0,00	0,00	1,00	22.806,00	
AR-A	Access road to ETP Subotica at km 176 + 450 / Pristupni put ETP Subotica na km 176+450 Access road / Pristupni put	komplet	256.492,00	1,00	256.492,00	0,00	0,00	0,00	0,00	
AR-B	Access road to the station Subotica putnička at km 176 + 550 with the station square / Pristupni put stanici Subotica putnička na km 176+550 sa stanicnim trgom Access road / Pristupni put	komplet	187.467,00	1,00	187.467,00	0,40	74.986,80	0,50	93.733,50	
AR-C	Access road to the facilities intended for loading and unloading of escorted cars in the station Subotica putnička at km 177 + 000 / Pristupni put objektima namenjenim za utovar i istovar automobila u pratnji u stanici Subotica putnička na km 177+000 Access road / Pristupni put	komplet	100.336,00	1,00	100.336,00	0,00	0,00	0,00	0,00	
AR-D	Access road to PS Subotica at km 177 + 180 / Pristupni put PS Subotica na km 177+180 Access road	komplet	11.350,00	1,00	11.350,00	0,00	0,00	0,00	0,00	
AS 1	Overpass at km 177+329.42 of the railway line / Nadvožnjak u km 177+329.42 železničke pruge Preliminary works / Pripremni radovi	komplet	18.328,00	1,00	18.328,00	0,00	0,00	1,00	18.328,00	
AS 2	Overpass at km 177+329.42 of the railway line / Nadvožnjak u km 177+329.42 železničke pruge Substructure-earthworks / Donji stroj - zemljani radovi	komplet	217.110,00	1,00	217.110,00	0,30	65.133,00	0,50	108.555,00	
AS 3	Overpass at km 177+329.42 of the railway line / Nadvožnjak u km 177+329.42 železničke pruge Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	komplet	280.043,00	1,00	280.043,00	0,00	0,00	0,00	0,00	
AS 4	Overpass at km 177+329.42 of the railway line / Nadvožnjak u km 177+329.42 železničke pruge Dewatering / Odvođenje vode	komplet	13.186,00	1,00	13.186,00	0,00	0,00	0,00	0,00	
AS 5	Overpass at km 177+329.42 of the railway line / Nadvožnjak u km 177+329.42 železničke pruge Connection road / Priključni put	komplet	108.774,00	1,00	108.774,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AS 6	Overpass at km 177+329.42 of the railway line / Nadvožnjak u km 177+329.42 železničke pruge Access road to the SP SUBOTICA / Pristupni put do PS Subotica	komplet	13.385,00	1,00	13.385,00	0,00	0,00	0,00	0,00	
AT 1	Overpass and underpass at km 177+857.22 of the railway line / Nadvožnjak i Podvožnjak u km 177+857.22 železničke pruge Preliminary works / Pripremni radovi	komplet	11.691,00	1,00	11.691,00	0,00	0,00	0,50	5.845,50	
AT 2	Overpass and underpass at km 177+857.22 of the railway line / Nadvožnjak i Podvožnjak u km 177+857.22 železničke pruge Substructure-earthworks / Donji stroj - zemljani radovi	komplet	61.375,00	1,00	61.375,00	0,00	0,00	0,50	30.687,50	
AT 3	Overpass and underpass at km 177+857.22 of the railway line / Nadvožnjak i Podvožnjak u km 177+857.22 železničke pruge Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	komplet	122.100,00	1,00	122.100,00	0,00	0,00	0,50	61.050,00	
AT 4	Overpass and underpass at km 177+857.22 of the railway line / Nadvožnjak i Podvožnjak u km 177+857.22 železničke pruge Dewatering / Odvođenje vode	komplet	6.515,00	1,00	6.515,00	0,00	0,00	0,50	3.257,50	
AT 5	Overpass and underpass at km 177+857.22 of the railway line / Nadvožnjak i Podvožnjak u km 177+857.22 železničke pruge SEKSPIROVA street / Sekspirova ulica	komplet	8.644,00	1,00	8.644,00	0,00	0,00	0,00	0,00	
AT 6	Overpass and underpass at km 177+857.22 of the railway line / Nadvožnjak i Podvožnjak u km 177+857.22 železničke pruge BAGREMOVA street / Bagremova ulica	komplet	19.310,00	1,00	19.310,00	0,00	0,00	0,00	0,00	
AT 7	Overpass and underpass at km 177+857.22 of the railway line / Nadvožnjak i Podvožnjak u km 177+857.22 železničke pruge ORAHOVA street / Orahova ulica	komplet	27.983,00	1,00	27.983,00	0,50	13.991,50	0,50	13.991,50	
AT 8	Overpass and underpass at km 177+857.22 of the railway line / Nadvožnjak i Podvožnjak u km 177+857.22 železničke pruge Service road / Servisni put	komplet	15.606,00	1,00	15.606,00	0,00	0,00	0,00	0,00	
AT 9	Overpass and underpass at km 177+857.22 of the railway line / Nadvožnjak i Podvožnjak u km 177+857.22 železničke pruge Service road / Servisni put	komplet	20.966,00	1,00	20.966,00	0,00	0,00	0,00	0,00	
AT 10	Overpass and underpass at km 177+857.22 of the railway line / Nadvožnjak i Podvožnjak u km 177+857.22 železničke pruge Service road / Servisni put	komplet	258.930,00	1,00	258.930,00	0,00	0,00	0,00	0,00	
AU 1	Overpass at km 179+395.83 of the railway line / Nadvožnjak u km 179+395.83 železničke pruge Preliminary works / Pripremni radovi	komplet	26.463,00	1,00	26.463,00	0,00	0,00	1,00	26.463,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AU 2	Overpass at km 179+395.83 of the railway line / Nadvožnjak u km 179+395.83 železničke pruge Substructure-earthworks / Donji stroj - zemljani radovi	komplet	320.085,00	1,00	320.085,00	0,00	0,00	1,00	320.085,00	
AU 3	Overpass at km 179+395.83 of the railway line / Nadvožnjak u km 179+395.83 železničke pruge Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	komplet	264.761,00	1,00	264.761,00	0,00	0,00	1,00	264.761,00	
AU 4	Overpass at km 179+395.83 of the railway line / Nadvožnjak u km 179+395.83 železničke pruge Dewatering / Odvođenje vode	komplet	12.010,00	1,00	12.010,00	0,00	0,00	1,00	12.010,00	
AU 5	Overpass at km 179+395.83 of the railway line / Nadvožnjak u km 179+395.83 železničke pruge Connection road / Priključni put	komplet	19.037,00	1,00	19.037,00	0,00	0,00	1,00	19.037,00	
AV 1	Overpass at km 180+969.60 of the railway line / Nadvožnjak u km 180+969.60 železničke pruge Preliminary works / Pripremni radovi	komplet	22.467,00	1,00	22.467,00	0,00	0,00	1,00	22.467,00	
AV 2	Overpass at km 180+969.60 of the railway line / Nadvožnjak u km 180+969.60 železničke pruge Substructure-earthworks / Donji stroj - zemljani radovi	komplet	474.207,00	1,00	474.207,00	0,00	0,00	1,00	474.207,00	
AV 3	Overpass at km 180+969.60 of the railway line / Nadvožnjak u km 180+969.60 železničke pruge Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	komplet	241.239,00	1,00	241.239,00	0,00	0,00	1,00	241.239,00	
AV 4	Overpass at km 180+969.60 of the railway line / Nadvožnjak u km 180+969.60 železničke pruge Dewatering / Odvođenje vode	komplet	4.343,00	1,00	4.343,00	0,00	0,00	1,00	4.343,00	
AV 5	Overpass at km 180+969.60 of the railway line / Nadvožnjak u km 180+969.60 železničke pruge Service road - macadam / Servisni put - makadam	komplet	23.269,00	1,00	23.269,00	0,00	0,00	1,00	23.269,00	
AW 1	Overpass at km 184+258.47 of the railway line / Nadvožnjak u km 184+258.47 železničke pruge Preliminary works / Pripremni radovi	komplet	18.202,00	1,00	18.202,00	0,00	0,00	1,00	18.202,00	
AW 2	Overpass at km 184+258.47 of the railway line / Nadvožnjak u km 184+258.47 železničke pruge Substructure-earthworks / Donji stroj - zemljani radovi	komplet	388.564,00	1,00	388.564,00	0,00	0,00	1,00	388.564,00	
AW 3	Overpass at km 184+258.47 of the railway line / Nadvožnjak u km 184+258.47 železničke pruge Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	komplet	132.191,00	1,00	132.191,00	0,00	0,00	1,00	132.191,00	
AW 4	Overpass at km 184+258.47 of the railway line / Nadvožnjak u km 184+258.47 železničke pruge Dewatering / Odvođenje vode	komplet	3.619,00	1,00	3.619,00	0,00	0,00	1,00	3.619,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
AW 5	Overpass at km 184+258.47 of the railway line / Nadvožnjak u km 184+258.47 železničke pruge Access rad to the building for telecommunications equipment / Pristupni put do zgrade za smeštaj TK opreme	komplet	136.805,00	1,00	136.805,00	0,00	0,00	1,00	136.805,00	
AW 6	Overpass at km 184+258.47 of the railway line / Nadvožnjak u km 184+258.47 železničke pruge Access road to the SPN "KELEBIJA" / Pristupni put do PSN Kelebija	komplet	12.977,00	1,00	12.977,00	0,00	0,00	1,00	12.977,00	
AW-A	Access road to the facility PSN Kelebija at km 184 + 380.51 railway / Pristupni put objektu PSN Kelebija na km 184+380,51 želez. Access road / Pristupni put	komplet	12.929,00	1,00	12.929,00	0,00	0,00	1,00	12.929,00	
	Works of roads / Radovi na putevima - ukupno				**12.205.728,00**		**362.242,55**		**8.302.921,75**	

5. Drainage works / Drenažni radovi

G-A	Relocation of existing plumbing facilities / Drenažni radovi u stanici Žednik Drainage works / Drenažni radovi	komplet	843.670,00	1,00	843.670,00	0,00	0,00	0,06	50.620,20	
K	Drainage works in Naumovicevo Station / Drenažni radovi u stanici Naumovićevo Drainage works / Drenažni radovi	komplet	31.319,00	1,00	31.319,00	0,00	0,00	0,00	0,00	
L	Drainage works in Subotica Passenger Station and Subotica Fraight Station / Drenažni radovi u putničkoj i teretnoj stanici Subotica Drainage works / Drenažni radovi	komplet	407.474,00	1,00	407.474,00	0,11	44.822,14	0,54	220.035,96	
AD	Regulation of river Čiker at km 163+413.36 railway / Izmeštanje reke Čiker u km 163+413,36 železničke pruge Drainage works / Drenažni radovi	komplet	25.179,00	1,00	25.179,00	0,00	0,00	0,00	0,00	
AE	Railway line drainage system / Drenažni sistem železničke pruge Drainage works / Drenažni radovi	komplet	1.581.354,00	1,00	1.581.354,00	0,00	0,00	0,25	395.338,50	
	Drainage works / Drenažni radovi - ukupno				**2.888.996,00**		**44.822,14**		**665.994,66**	

6. OCS / Radovi na kontaktnoj mreži

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
T T-1	Electric traction fixed installations-OCS: Zednik-Naumovicevo / Stabilna postrojenja električna vuče - KM: Žednik - Naumovićevo Dismantling and reconstruction of existing OCS - Dismantling of foundations / Demontaža i rekonstrukcija postojeće KM - Demontaža i rekonstrukcija postojeće KM, delimično/u celosti sledećih delova na osnovu projekta: temelja, stubova, nosača opreme, voznog voda sa automatskim/čvrstim zatezanjem, konzola sa nosačima, izolatora, sidra, obilaznih vodova sa zatezanjem/ovešenjem/nosačima, rastavljačima, uzemljenjem, svim vrstama stezaljki i priključnih elemenata.	komplet	4.020,00	1,00	4.020,00	0,00	0,00	1,00	4.020,00	
T-2 1	Civil works / Građevinski radovi Foundations of poles and portals - Mark location, excavate and transport,excavated material, cast foundations for OCS poles and insert holding down bolt / Temelji stubova i portala - Obeležavanje položaja, iskop i transport materijala iz iskopa, izlivanje temelja za stubove kontaktne mreže i umetanje pričvrsnih vijaka.	komplet	93.600,00	2,00	187.200,00	0,00	0,00	2,00	187.200,00	
T-2 2	Civil works / Građevinski radovi Foundations of anchors - Mark location, excavate and transport,excavated material, construct anchor foundations and insert anchor loop. / Temelji ankera - Obeležavanje položaja, iskop i transport materijala iz iskopa, izrada ankera i umetanje ankerne petlje.	komplet	17.760,00	2,00	35.520,00	0,00	0,00	2,00	35.520,00	
U U-1	Electric traction fixed installations-OCS: Naumovicevo / Stabilna postrojenja električna vuče - KM: Naumovićevo Dismantling and reconstruction of existing OCS - Dismantling of foundations / Demontaža i rekonstrukcija postojeće KM - Demontaža i rekonstrukcija postojeće KM, delimično/u celosti sledećih delova na osnovu projekta: temelja, stubova, nosača opreme, voznog voda sa automatskim/čvrstim zatezanjem, konzola sa nosačima, izolatora, sidra, obilaznih vodova sa zatezanjem/ovešenjem/nosačima, rastavljačima, uzemljenjem, svim vrstama stezaljki i priključnih elemenata.	komplet	3.360,00	1,00	3.360,00	0,00	0,00	1,00	3.360,00	
U-2 1	Civil works / Građevinski radovi Foundations of poles and portals -Mark location, excavate and transport,excavated material, cast foundations for OCS poles and insert holding down bolts / Temelji stubova i portala - Obeležavanje položaja, iskop i transport materijala iz iskopa, izlivanje temelja za stubove kontaktne mreže i umetanje pričvrsnih vijaka.	komplet	29.400,00	2,00	58.800,00	0,00	0,00	2,00	58.800,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
U-2 2	Civil works / Građevinski radovi Foundations of anchors - Mark location, excavate and transport,excavated material, construct anchor foundations and insert anchor loop. / Temelji ankera - Obeležavanje položaja, iskop i transport materijala iz iskopa, izrada ankera i umetanje ankerne pet	komplet	10.320,00	2,00	20.640,00	0,00	0,00	2,00	20.640,00	
U-2 2-a	Civil works / Građevinski radovi Preliminary work - Mark location, excavate and transport excavated material, cast foundations for rigid portal masts of concrete / Pripremni radovi - Obeležavanje položaja, iskop i transport materijala iz iskopa, livene temelje za krute portalne stubove od betona	komplet	16.800,00	2,00	33.600,00	0,00	0,00	2,00	33.600,00	
V V-1	Electric traction fixed installations-OCS: Naumovicevo– Subotica passenger / Stabilna postrojenja električna vuče - KM: Naumovićevo - Subotica putnička Dismantling and reconstruction of existing OCS - Dismantling of foundations / Demontaža i rekonstrukcija postojeće KM - Demontaža i rekonstrukcija postojeće KM, delimično/u celosti sledećih delova na osnovu projekta: temelja, stubova, nosača opreme, voznog voda sa automatskim/čvrstim zatezanjem, konzola sa nosačima, izolatora, sidra, obilaznih vodova sa zatezanjem/ovešenjem/nosačima, rastavljačima, uzemljenjem, svim vrstama stezaljki i priključnih elemenata.	komplet	4.080,00	1,00	4.080,00	0,00	0,00	1,00	4.080,00	
V-2 1	Civil works / Građevinski radovi Foundations of poles and portals - Mark location, excavate and transport,excavated material, cast foundations for OCS poles and insert holding down bolts / Temelji stubova i portala - Obeležavanje položaja, iskop i transport materijala iz iskopa, izlivanje temelja za stubove kontaktne mreže i umetanje pričvrsnih vijaka.	komplet	93.000,00	2,00	186.000,00	0,18	16.740,00	1,90	176.700,00	
V-2 2	Civil works / Građevinski radovi Foundations of anchors - Mark location, excavate and transport,excavated material, construct anchor foundations and insert anchor loop. / Temelji ankera - Obeležavanje položaja, iskop i transport materijala iz iskopa, izrada ankera i umetanje ankerne pet	komplet	19.200,00	2,00	38.400,00	0,18	3.456,00	1,90	36.480,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
W W-1	Electric traction fixed installations-OCS: Subotica freight / Stabilna postrojenja električna vuče - KM: Subotica teretna Dismantling and reconstruction of existing OCS - Dismantling of foundations / Demontaža i rekonstrukcija postojeće KM - Demontaža i rekonstrukcija postojeće KM, delimično/u celosti sledećih delova na osnovu projekta: temelja, stubova, nosača opreme, voznog voda sa automatskim/čvrstim zatezanjem, konzola sa nosačima, izolatora, sidra, obilaznih vodova sa zatezanjem/ovešenjem/nosačima, rastavljačima, uzemljenjem, svim vrstama stezaljki i priključnih elemenata.	komplet	36.054,00	1,00	36.054,00	0,00	0,00	1,00	36.054,00	
W-2 1	Civil works / Građevinski radovi Foundations of poles and portals - Mark location, excavate and transport,excavated material, cast foundations for OCS poles and insert holding down bolts / Temelji stubova i portala - Obeležavanje položaja, iskop i transport materijala iz iskopa, izlivanje temelja za stubove kontaktne mreže i umetanje pričvrsnih vijaka.	komplet	64.073,00	2,00	128.146,00	0,22	14.096,06	1,69	108.283,37	
W-2 2	Civil works / Građevinski radovi Foundations of anchors - Mark location, excavate and transport,excavated material, construct anchor foundations and insert anchor loop. / Temelji ankera - Obeležavanje položaja, iskop i transport materijala iz iskopa, izrada ankera i umetanje ankerne pet	komplet	9.433,00	2,00	18.866,00	0,22	2.075,26	1,69	15.941,77	
X X-1	Electric traction fixed installations-OCS: Subotica passenger / Stabilna postrojenja električna vuče - KM: Subotica putnička Dismantling and reconstruction of existing OCS - Dismantling of foundations / Demontaža i rekonstrukcija postojeće KM - Demontaža i rekonstrukcija postojeće KM, delimično/u celosti sledećih delova na osnovu projekta: temelja, stubova, nosača opreme, voznog voda sa automatskim/čvrstim zatezanjem, konzola sa nosačima, izolatora, sidra, obilaznih vodova sa zatezanjem/ovešenjem/nosačima, rastavljačima, uzemljenjem, svim vrstama stezaljki i priključnih elemenata.	komplet	3.510,00	2,00	7.020,00	0,00	0,00	2,00	7.020,00	
X-2 1	Civil works / Građevinski radovi Foundations of poles and portals - Mark location, excavate and transport,excavated material, cast foundations for OCS poles and insert holding down bolts / Temelji stubova i portala -Obeležavanje položaja, iskop i transport materijala iz iskopa, izlivanje temelja za stubove kontaktne mreže i umetanje pričvrsnih vijaka.	komplet	52.600,00	2,00	105.200,00	0,23	12.098,00	1,69	88.894,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
X-2 2	Civil works / Građevinski radovi Foundations of anchors - Mark location, excavate and transport,excavated material, construct anchor foundations and insert anchor loop. / Temelji ankera - Obeležavanje položaja, iskop i transport materijala iz iskopa, izrada ankera i umetanje ankerne pet	komplet	21.320,00	2,00	42.640,00	0,23	4.903,60	1,69	36.030,80	
X-2 2-a	Civil works / Građevinski radovi Preliminary work - Mark location, excavate and transport excavated material, cast foundations for rigid portal masts of concrete / Pripremni radovi - Obeležavanje položaja, iskop i transport materijala iz iskopa, livene temelje za krute portalne stubove o	komplet	158.400,00	2,00	316.800,00	0,23	36.432,00	1,69	267.696,00	
Y Y-1	Electric traction fixed installations-OCS: Subotica passenger - State border / Stabilna postrojenja električna vuče - OK Subotica putnička - Državna granica Dismantling and reconstruction of existing OCS - Dismantling of foundations / Demontaža i rekonstrukcija postojeće KM - Demontaža i rekonstrukcija postojeće KM, delimično/u celosti sledećih delova na osnovu projekta: temelja, stubova, nosača opreme, voznog voda sa automatskim/čvrstim zatezanjem, konzola sa nosačima, izolatora, sidra, obilaznih vodova sa zatezanjem/ovešenjem/nosačima, rastavljačima, uzemljenjem, svim vrstama stezaljki i priključnih elemenata.	komplet	1.490,00	2,00	2.980,00	0,00	0,00	2,00	2.980,00	
Y-2 1	Civil works / Građevinski radovi Foundations of poles and portals - Mark location, excavate and transport,excavated material, cast foundations for OCS poles and insert holding down bolts / Temelji stubova i portala - Obeležavanje položaja, iskop i transport materijala iz iskopa, izlivanje temelja za stubove kontaktne mreže i umetanje pričvrsnih vijaka.	komplet	74.800,00	2,00	149.600,00	0,00	0,00	2,00	149.600,00	
Y-2 2	Civil works / Građevinski radovi Foundations of anchors - Mark location, excavate and transport,excavated material, construct anchor foundations and insert anchor loop. / Temelji ankera - Obeležavanje položaja, iskop i transport materijala iz iskopa, izrada ankera i umetanje ankerne pet	komplet	17.280,00	2,00	34.560,00	0,00	0,00	2,00	34.560,00	
	OCS / Radovi na kontaktnoj mreži - ukupno				**1.413.486,00**		**89.800,92**		**1.307.459,94**	

7. ETS / Stabilna postrojenja električne vuče

Y	Remote control unit -Naumovićevo / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) -Naumovićevo		0,00	0,00	0,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
Y-1 4	INSTALLATION WORKS / INSTALATERSKI RADOVI Cable laying - include over rail, cable protection, protection pipe laying, cable trench, etc / Polaganje kablova - Obuhvata polaganje kablova, preko šina, zaštitu kablova, polaganje zaštitne cevi, kablovski rov, itd	komplet	28.994,00	1,00	28.994,00	0,50	14.497,00	1,00	28.994,00	
Z	Remote control unit - Stanica Subotica / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Stanica Subotica		0,00	0,00	0,00	0,00	0,00	0,00	0,00	
Z-1 4	INSTALLATION WORKS / INSTALATERSKI RADOVI Cable laying - include over rail, cable protection, protection pipe laying, cable trench, etc / Polaganje kablova - Obuhvata polaganje kablova, preko šina, zaštitu kablova, polaganje zaštitne cevi, kablovski rov, itd	komplet	28.994,00	1,00	28.994,00	0,10	2.899,40	0,40	11.597,60	
AA	Remote control unit -Subotica / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Subotica		0,00	0,00	0,00	0,00	0,00	0,00	0,00	
AA-1 4	INSTALLATION WORKS / INSTALATERSKI RADOVI Cable laying - include over rail, cable protection, protection pipe laying, cable trench, etc / Polaganje kablova - Obuhvata polaganje kablova, preko šina, zaštitu kablova, polaganje zaštitne cevi, kablovski rov, itd	komplet	28.994,00	1,00	28.994,00	0,10	2.899,40	0,50	14.497,00	
	ETS / Stabilna postrojenja električne vuče - ukupno				**86.982,00**		**20.295,80**		**55.088,60**	

8. Power supply / Napajanje

E 17	Lighting installation at grade separated crossings and access roads / Instalacije rasvete na denivelisanim ukrštajima i pristupnim putevima Km168+690 / Km168+690	komplet	96.689,00	1,00	96.689,00	0,00	0,00	0,46	44.476,94	
E 18	Lighting installation at grade separated crossings and access roads / Instalacije rasvete na denivelisanim ukrštajima i pristupnim putevima Km170+534 / Km170+534	komplet	177.365,00	1,00	177.365,00	0,00	0,00	1,00	177.365,00	
E 19	Lighting installation at grade separated crossings and access roads / Instalacije rasvete na denivelisanim ukrštajima i pristupnim putevima Km172+200 / Km172+200	komplet	26.099,00	1,00	26.099,00	0,00	0,00	1,00	26.099,00	
E 20	Lighting installation at grade separated crossings and access roads / Instalacije rasvete na denivelisanim ukrštajima i pristupnim putevima Km174+515 / Km174+515	komplet	66.511,00	1,00	66.511,00	0,00	0,00	0,00	0,00	
E 21	Lighting installation at grade separated crossings and access roads / Instalacije rasvete na denivelisanim ukrštajima i pristupnim putevima Km174+928 / Km174+928	komplet	22.170,00	1,00	22.170,00	0,00	0,00	0,38	8.424,60	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
E 22	Lighting installation at grade separated crossings and access roads / Instalacije rasvete na denivelisanim ukrštajima i pristupnim putevima Km176+274 / Km176+274	komplet	22.170,00	1,00	22.170,00	0,00	0,00	0,90	19.953,00	
E 23	Lighting installation at grade separated crossings and access roads / Instalacije rasvete na denivelisanim ukrštajima i pristupnim putevima Km177+329 / Km177+329	komplet	38.427,00	1,00	38.427,00	0,00	0,00	0,41	15.755,07	
E 24	Lighting installation at grade separated crossings and access roads / Instalacije rasvete na denivelisanim ukrštajima i pristupnim putevima Km177+857 / Km177+857	komplet	100.383,00	1,00	100.383,00	0,00	0,00	0,60	60.229,80	
E 25	Lighting installation at grade separated crossings and access roads / Instalacije rasvete na denivelisanim ukrštajima i pristupnim putevima Km179+395 / Km179+395	komplet	40.030,00	1,00	40.030,00	0,00	0,00	1,00	40.030,00	
E 26	Lighting installation at grade separated crossings and access roads / Instalacije rasvete na denivelisanim ukrštajima i pristupnim putevima Km180+969 / Km180+969	komplet	224.169,00	1,00	224.169,00	0,00	0,00	1,00	224.169,00	
E 27	Lighting installation at grade separated crossings and access roads / Instalacije rasvete na denivelisanim ukrštajima i pristupnim putevima Km184+258 / Km184+258	komplet	133.024,00	1,00	133.024,00	0,00	0,00	1,00	133.024,00	
F	Relocation and protection of electrical installations design for protection and relocation of the existing technical and utility infrastructure / Izmeštanje i zaštita elektro instalacija, projekat zaštite i izmeštanja postojeće tehničke i komunalne infrastrukture		0,00	0,00	0,00	0,00	0,00	0,00	0,00	
2 2-28	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) km157+960 / km157+960	komplet	15.672,00	1,00	15.672,00	0,00	0,00	1,00	15.672,00	
2 2-28-a	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) km158+160 / km158+160	komplet	78.256,00	1,00	78.256,00	0,00	0,00	1,00	78.256,00	
2 2-28-b	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) km158+160 / km158+160	komplet	6.521,00	1,00	6.521,00	0,00	0,00	1,00	6.521,00	
2 2-28-c	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) km158+245 / km158+245	komplet	15.651,00	1,00	15.651,00	0,00	0,00	1,00	15.651,00	
2 2-28-d	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) km162+160 / km162+160	komplet	15.651,00	1,00	15.651,00	0,00	0,00	1,00	15.651,00	
2 2-28-e	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) km162+955 / km162+955	komplet	15.651,00	1,00	15.651,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
2 2-29	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) km167+307 / km167+307	komplet	18.284,00	1,00	18.284,00	0,00	0,00	1,00	18.284,00	
2 2-29-a	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) km167+820 / km167+820	komplet	46.954,00	1,00	46.954,00	0,00	0,00	1,00	46.954,00	
2 2-30	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) km167+850-km168+000 / km167+850-km168+000	komplet	18.530,00	1,00	18.530,00	0,00	0,00	1,00	18.530,00	
2 2-30-a	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) km168+270 / km168+270	komplet	91.299,00	1,00	91.299,00	0,00	0,00	1,00	91.299,00	
2 2-30-b	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) km168+780 / km168+780	komplet	15.651,00	1,00	15.651,00	0,00	0,00	1,00	15.651,00	
2 2-30-c	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) km169+200 / km169+200	komplet	15.651,00	1,00	15.651,00	0,00	0,00	1,00	15.651,00	
2 2-32-a	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) 170+480 / 170+480	komplet	6.521,00	1,00	6.521,00	0,00	0,00	1,00	6.521,00	
2 2-32-b	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) 170+655 / 170+655	komplet	78.256,00	1,00	78.256,00	0,00	0,00	1,00	78.256,00	
2 2-32-c	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) 170+710 / 170+710	komplet	78.256,00	1,00	78.256,00	0,00	0,00	1,00	78.256,00	
2 2-33-a	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) 172+620 / 172+620	komplet	6.521,00	1,00	6.521,00	0,00	0,00	1,00	6.521,00	
2 2-33-b	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) 177+700 / 177+700	komplet	29.346,00	1,00	29.346,00	0,00	0,00	1,00	29.346,00	
2 2-33-c	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) 172+800 / 172+800	komplet	29.346,00	1,00	29.346,00	0,00	0,00	1,00	29.346,00	
2 2-33-d	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) 172+900 / 172+900	komplet	82.169,00	1,00	82.169,00	0,00	0,00	1,00	82.169,00	
2 2-34	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) km173+500 / km173+500	komplet	15.953,00	1,00	15.953,00	0,00	0,00	1,00	15.953,00	
2 2-34-a	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) 173+787 / 173+787	komplet	15.651,00	1,00	15.651,00	0,00	0,00	1,00	15.651,00	
2 2-35-a	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) 174+850 / 174+850	komplet	6.521,00	1,00	6.521,00	0,00	0,00	0,95	6.194,95	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
2 2-35-b	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) 174+850 / 174+850	komplet	48.910,00	1,00	48.910,00	0,00	0,00	0,95	46.464,50	
2 2-35-c	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) 174+850 / 174+850	komplet	48.910,00	1,00	48.910,00	0,00	0,00	0,95	46.464,50	
2 2-36	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) km177+525 / km177+525	komplet	20.765,00	1,00	20.765,00	0,00	0,00	0,20	4.153,00	
2 2-36-a	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) 177+790 / 177+790	komplet	58.692,00	1,00	58.692,00	0,00	0,00	1,00	58.692,00	
2 2-36-b	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) 178+300 / 178+300	komplet	79.560,00	1,00	79.560,00	0,00	0,00	1,00	79.560,00	
2 2-38-a	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) 178+800 / 178+800	komplet	15.651,00	1,00	15.651,00	0,00	0,00	1,00	15.651,00	
2 2-38-b	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) 183+440 / 183+440	komplet	15.651,00	1,00	15.651,00	0,00	0,00	1,00	15.651,00	
2 2-39	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) km184+200 / km184+200	komplet	15.706,00	1,00	15.706,00	0,00	0,00	1,00	15.706,00	
2 2-40	Relocation and protection of power installations -20kv (10kv) / Izmeštanje i zaštita 20kV (10kV) km184+458 / km184+458	komplet	16.271,00	1,00	16.271,00	0,00	0,00	1,00	16.271,00	
	Power supply / Napajanje - ukupno				**1.969.464,00**		**0,00**		**1.734.473,36**	

9. Signaling / Signalno-sigurnosni sistem

K	Interlocking of the Naumovićevo station and interstation distance belong to the Naumovićevo / Signalno-sigurnosni uređaji u stanici Naumovićevo i međustanično rastojanje koje pripada Naumovićevu									
K-3 2	Cables, cable assecories and grounding system in station / Unutrašnja oprema u stanicama Cable accessries - PEHD plastic pipe / CBI - softver	komplet	26.260,00	1,00	26.260,00	0,00	0,00	1,00	26.260,00	
K-10 2	Cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi Cable accessries - PEHD plastic pipe / Kablovski pribor - Termoskupljajuća kablovska spojnica, kablovski razvodni orman, završna kutija, materijal za zaptivanje kablovskog ormana, HDPE plastična cev, marker trase kabla, PE traka upozorenja na kabl, PE oklop kabla, pesak, cigla	komplet	2.658,00	1,00	2.658,00	0,05	132,90	0,95	2.525,10	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
L	Interlocking of the Subotica station and interstation distance belong to the Subotica / Signalno-sigurnosni uređaji u stanici Subotica i međustanično rastojanje koje pripada Subotici									
L-3 2	Cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici Cable accessries PEHD plastic pipe / Kablovski pribor - Termoskupljajuća kablovska spojnica, kablovski razvodni orman, završna kutija, materijal za zaptivanje kablovskog ormana, HDPE plastična cev, marker trase kabla, PE traka upozorenja na kabl, PE oklop kabla, pesak, cigla	komplet	151.936,00	1,00	151.936,00	0,00	0,00	1,00	151.936,00	
L-10 2	Cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi Cable accessries / Kablovski pribor - Termoskupljajuća kablovska spojnica, kablovski razvodni orman, završna kutija, materijal za zaptivanje kablovskog ormana, HDPE plastična cev, marker trase kabla, PE traka upozorenja na kabl, PE oklop kabla, pesak, cigla	komplet	15.383,00	1,00	15.383,00	0,15	2.307,45	0,95	14.613,85	
	Signaling / Signalno-sigurnosni sistem - ukupno				**196.237,00**		**2.440,35**		**195.334,95**	

10. Telecommunication / Telekomunikacije

A 3	Draft line side copper cables / Predloženi pružni bakarni kabal Total Relocation of existing line side cable Lovćenac-Subotica - Material - Station channel,Cable,Cable head,etc. / Totalno izmeštanje postojećeg pružnog kabla Naumovićevo - Subotica - Materijal Stanična kanaleta, pesak, kabl, itd.	komplet	147.212,00	1,00	147.212,00	0,00	0,00	0,00	0,00	
A 4	Draft line side copper cables / Predloženi pružni bakarni kabal Total Relocation of existing line side cable Lovćenac - Subotica - Works - Laying of ???-PV cable in channel/duct, pulling through the pipes of passage under the tracks, pulling through the channel tubes, leading in buildings / Totalno izmeštanje postojećeg pružnog kabla Naumovićevo - Subotica - Radovi Polaganje STA-V kabla u kanalete/kanalizaciju, uvlačenje kroz cevi za prolazak ispod koloseka, provlačenje kroz kanalske cevi, uvod u zgradu	komplet	16.005,00	1,00	16.005,00	0,00	0,00	0,00	0,00	
F	Relocation and protection of telecommunications network / Izmeštanje i zaštita telekomunikacione mreže	komplet	27.205,00	6,00	163.230,00	0,00	0,00	3,23	87.872,15	
	Telecommunication / Telekomunikacije - ukupno				**326.447,00**		**0,00**		**87.872,15**	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
11.	**Thermotechnical and fire suppression installations / Termotehničke i protiv požarne instalacije**									
V.1	Thermotechnical instalations in station building in Subotica and underpass restroom / Termotehničke u staničnoj zgradi u Subotici i u toaletu pothodnika Thermotechnical procurement / Termotehnika nabavka	komplet	462.923,00	1,00	462.923,00	0,00	0,00	0,37	171.281,51	
V.2	Thermotechnical instalations in station building in Subotica and underpass restroom / Termotehničke u staničnoj zgradi u Subotici i u toaletu pothodnika Thermotechnical installations / Termotehnika instalacije	komplet	85.640,00	1,00	85.640,00	0,00	0,00	0,00	0,00	
Z.1	Thermotechnical instalations building for electrotechnical jobs in Subotica station / Termotehničke instalacije u zgradi ETP-a u Subotici Thermotechnical procurement / Termotehnika nabavka	komplet	26.056,00	1,00	26.056,00	0,00	0,00	0,00	0,00	
Z.2	Thermotechnical instalations building for electrotechnical jobs in Subotica station / Termotehničke instalacije u zgradi ETP-a u Subotici Thermotechnical installations / Termotehnika instalacije	komplet	4.598,00	1,00	4.598,00	0,00	0,00	0,00	0,00	
AA.1	Thermotechnical installations in business building "Srbija kargo" and customs in Subotica station / Termotehničke instalacije u poslovnoj zgradi "Srbija kargo" i carine u stanici Subotica Thermotechnical procurement / Termotehnika nabavka	komplet	37.227,00	1,00	37.227,00	0,00	0,00	0,00	0,00	
AA.2	Thermotechnical installations in business building "Srbija kargo" and customs in Subotica station / Termotehničke instalacije u poslovnoj zgradi "Srbija kargo" i carine u stanici Subotica Thermotechnical installations / Termotehnika instalacije	komplet	6.569,00	1,00	6.569,00	0,00	0,00	0,00	0,00	
AD	Fire suppression system / Protivpožarni sistem Fire suppression system installations / Instalacije protivpožarnog sistema	komplet	22.375,00	1,00	22.375,00	0,00	0,00	0,00	0,00	
Thermotechnical and fire suppression installations / Termotehničke i protiv požarne instalacije - ukupno					**645.388,00**		**0,00**		**171.281,51**	
12.	**Mechanical installations and works / Mašinske instalacije i radovi**									
I	Lifts - Naumovićevo / Liftovi - Naumovićevo	komplet	28.928,00	2,00	57.856,00	0,00	0,00	0,00	0,00	
L	Lifts - Subotica / Liftovi - Subotica	komplet	32.784,00	4,00	131.136,00	0,00	0,00	0,00	0,00	
Q 1	Subotica Measuring station / Merna stanica Subotica Devices for measurement of axle-box heating (set for two tracks) / Uređaji za merenje zagrejanosti osovinskih ležajeva (komplet za dva koloseka)	komplet	88.690,00	1,00	88.690,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
Q 2	Subotica Measuring station / Merna stanica Subotica Devices for axle load measurement and wheel flat detection (set for two tracks) / Uređaji za merenje osovinskog opterećenja i otkrivanje ravnih mesta na točkovima (komplet za dva koloseka)	komplet	100.783,00	1,00	100.783,00	0,00	0,00	0,00	0,00	
Q 3	Subotica Measuring station / Merna stanica Subotica Cabinet for control unit and data processing and analysis units, with heating and air-conditioning / Orman za smeštanje upravljačke jedinica i jedinica za obradu i analizu podataka sa grejanjem i klimatizacijom	komplet	16.125,00	1,00	16.125,00	0,00	0,00	0,00	0,00	
Q 4	Subotica Measuring station / Merna stanica Subotica Power supply, single-phase OCS mast transformer / Power supply, single-phase OCS mast transformer	komplet	13.304,00	1,00	13.304,00	0,00	0,00	0,00	0,00	
Q 5	Subotica Measuring station / Merna stanica Subotica Local cable network / Lokalna kablovska mreža	komplet	9.918,00	1,00	9.918,00	0,00	0,00	0,00	0,00	
Q 6	Subotica Measuring station / Merna stanica Subotica Gantry for loading gauge detection equipment / Portalni „P" nosač za opremu za detekciju tovarnog profila voza	komplet	80.626,00	1,00	80.626,00	0,00	0,00	0,00	0,00	
Q 7	Subotica Measuring station / Merna stanica Subotica Loading gauge detection devices, set (sensors, cameras, flashes) for double-track line / Uređaji za detekciju tovarnog profila voza, komplet (senzori, kamere, blicevi) za dvokolosečnu prugu	komplet	145.128,00	1,00	145.128,00	0,00	0,00	0,00	0,00	
Q 8	Subotica Measuring station / Merna stanica Subotica Earthworks / Zemljani radovi	komplet	1.612,00	1,00	1.612,00	0,00	0,00	0,00	0,00	
Q 9	Subotica Measuring station / Merna stanica Subotica Plain and reinforced concrete works	komplet	1.451,00	1,00	1.451,00	0,00	0,00	0,00	0,00	
Q 10	Subotica Measuring station / Merna stanica Subotica Reinforcement works / Betonski i armirano betonski radovi	komplet	484,00	1,00	484,00	0,00	0,00	0,00	0,00	
Q 11	Subotica Measuring station / Merna stanica Subotica Masonry / Zidarski radovi	komplet	81,00	1,00	81,00	0,00	0,00	0,00	0,00	
Q 12	Subotica Measuring station / Merna stanica Subotica Waterproofing and heat insulation works / Hidroizolacioni i izolaterski radovi	komplet	565,00	1,00	565,00	0,00	0,00	0,00	0,00	
Q 13	Subotica Measuring station / Merna stanica Subotica Other works / Ostali radovi	komplet	1.532,00	1,00	1.532,00	0,00	0,00	0,00	0,00	
Q-A	Pipeline transformation and protection / Transformacija i zaštita cevovoda Pipeline transformation and protection / Transformacija i zaštita cevovoda	komplet	126.898,00	1,00	126.898,00	0,00	0,00	1,00	126.898,00	
Mechanical installations and works / Mašinske instalacije i radovi - ukupno					**776.189,00**		**0,00**		**126.898,00**	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
13.	**Road traffic signalization and equipment / Putna saobraćajna signalizacija i oprema**									
B	Road traffic signalization and equipment from Bačka Topola to the State border (Kelebia) / Putna saobraćajna signalizacija i oprema od Bačke Topole do Državne granice (Kelebija)	komplet	19.284,00	12,00	231.408,00	0,44	8.484,96	9,08	175.098,72	
D	Road traffic in the course of works from Bačka Topola to the State border (Kelebia) / Saobraćajna signalizacija za vreme izvođenja radova od Bačke Topole do Državne granice (Kelebija)	komplet	5.978,00	9,00	53.802,00	0,00	0,00	1,44	8.608,32	
E 12	Equipment intended for informing and guiding of passengers / Oprema za informisanje i usmeravanje putnika Information Signs at Naumovićevo station / Znakovi obaveštenja u stanici Naumovićevo	komplet	5.389,00	1,00	5.389,00	0,00	0,00	0,00	0,00	
E 13	Equipment intended for informing and guiding of passengers / Oprema za informisanje i usmeravanje putnika Information Signs at Subotica station / Znakovi obaveštenja u stanici Subotica	komplet	23.370,00	1,00	23.370,00	0,00	0,00	0,00	0,00	
	Road traffic signalization and equipment / Putna saobraćajna signalizacija i oprema - ukupno				**313.969,00**		**8.484,96**		**183.707,04**	
14.	**Landscaping, platforms and environmental protection measures / Pejzažno uređenje, peroni i mere zaštite životne sredine**									
A	Design of right-of-way landscaping / Projekat uređenja pružnog pojasa Landscaping / Ozelenjavanje	komplet	22.178,50	1,00	22.178,50	0,00	0,00	0,00	0,00	
M 1	Landscaping of platforms and platform canopies in Naumovićevo railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Naumovićevo Landscaping of platforms - Platform I,Platform II / Pejzažno uređenje perona - Peron I, peron II	komplet	109.621,00	2,00	219.242,00	0,00	0,00	0,00	0,00	
M 2	Landscaping of platforms and platform canopies in Naumovićevo railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Naumovićevo Platform walls - Platform I,Platform II / Peronski zidovi - Peron I, peron II	komplet	134.978,00	2,00	269.956,00	0,06	8.098,68	1,55	209.215,90	
N 1	Landscaping of platforms in Subotica passenger railway station / Pejzažno uređenje perona u putničkoj stanici Subotica Landscaping of platforms - Platform I,Platform II,Platform III,Platform IV / Pejzažno uređenje perona - Peron I, peron II, peron III, peron IV	komplet	74.325,00	4,00	297.300,00	0,00	0,00	0,00	0,00	
N 2	Landscaping of platforms in Subotica passenger railway station / Pejzažno uređenje perona u putničkoj stanici Subotica Platform walls - Platform I,Platform II, Platform III,Platform IV / Peronski zidovi - Peron I, peron II, peron III, peron IV	komplet	253.973,00	4,00	1.015.892,00	0,12	30.476,76	3,68	934.620,64	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
O	Platform canopies in Subotica passenger railway station / Peronske nadstrešnice u putničkoj stanici Subotica Platform canopies - Platform I,Platform II,Platform III / Peronske nadstrešnice - Peron I, peron II, peron III	komplet	210.762,00	3,00	632.286,00	0,00	0,00	0,73	153.856,26	
O-A O-A-4	Landscaping / Ozelenjavanje Landscaping in Naumovićevo railway station / Ozelenjavanje u železničkoj stanici Naumovićevo	komplet	82.124,00	1,00	82.124,00	0,00	0,00	0,00	0,00	
O-A O-A-5	Landscaping / Ozelenjavanje Landscape design of Subotica railway station / Projekat ozelenjavanja železničke stanice Subotica	komplet	279.352,00	1,00	279.352,00	0,00	0,00	0,00	0,00	
O-A O-A-6	Landscaping / Ozelenjavanje Exterior design at the Subotica freight railway station / Dizajn eksterijera na subotičkoj teretnoj železničkoj stanici	komplet	79.741,00	1,00	79.741,00	0,00	0,00	0,00	0,00	
P	Environmental protection measures prevent noise and noise barriers / Mere zaštite životne sredine prevencije buke i barijere protiv buke Environmental protection measures prevent noise and noise barriers / Mere zaštite životne sredine prevencije buke i barijere protiv buke	komplet	3.228.561,45	1,00	3.228.561,45	0,29	936.282,82	0,56	1.807.994,41	
Landscaping, platforms and environmental protection measures / Pejzažno uređenje, peroni i mere zaštite životne sredine - ukupno					**6.126.632,95**		**974.858,26**		**3.105.687,21**	
Ukupno :					**91.506.768,95**		**2.435.540,85**		**75.553.395,24**	

Rekapitulacija ukupno izvedenih radova

Oznaka	Predmer/Vrsta	Po ovoj (USD)	Ukupno (USD)
TR-795-2022-1	Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz -Kelebija-	2.435.540,85	75.553.395,24
1.	Architectural works / Arhitektonski radovi	124.744,63	3.172.517,15
2.	Substructure works / Radovi na donjem stroju	347.538,92	37.683.670,45
3.	Works of bridge, culvert and underpass / Radovi na nadvožnjaku, propustu i podvožnjaku	460.312,32	18.760.488,47
4.	Works of roads / Radovi na putevima	362.242,55	8.302.921,75
5.	Drainage works / Drenažni radovi	44.822,14	665.994,66
6.	OCS / Radovi na kontaktnoj mreži	89.800,92	1.307.459,94
7.	ETS / Stabilna postrojenja električne vuče	20.295,80	55.088,60
8.	Power supply / Napajanje		1.734.473,36
9.	Signaling / Signalno-sigurnosni sistem	2.440,35	195.334,95
10.	Telecommunication / Telekomunikacije		87.872,15
11.	Thermotechnical and fire suppression installations / Termotehničke i protiv požarne instalacije		171.281,51
12.	Mechanical installations and works / Mašinske instalacije i radovi		126.898,00
13.	Road traffic signalization and equipment / Putna saobraćajna signalizacija i oprema	8.484,96	183.707,04
14.	Landscaping, platforms and environmental protection measures / Pejzažno uređenje, peroni i mere zaštite životne sredine	974.858,26	3.105.687,21
Ukupno:		2.435.540,85	75.553.395,24

Popusti, depoziti, zadržavanja:	Iznos (USD):	PDV (USD):	Ukupno (USD):
ZADRZAVANJE	3.777.669,76	0,00	3.777.669,76

Rekapitulacija izvedenih radova po stopama PDV-a

Stopa PDV-a:	SITUACIJA			KUMULATIVNO		
	Osnovica (USD):	PDV (USD):	Ukupno (USD):	Osnovica (USD):	PDV (USD):	Ukupno (USD):
Izvedeno po stopi PDV-a 0,00%	2.435.540,85	0,00	2.435.540,85	75.553.395,24	0,00	75.553.395,24
Ukupno (USD):	2.435.540,85	0,00	2.435.540,85	75.553.395,24	0,00	75.553.395,24